BBMP

BRUHAT BANGALORE MAHANAGAR PALIKE

# PRE MEASUREMENT SHEETS

## SECOND &FINALBILL

**IMPROVEMENTS TO ROADS, DRAINS AND OTHER DEVELOPMENTAL WORKS**

**PACKAGE - 08**

**Name of Work:**Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward no- 03 of Yelahanka New town Sub division. (PACKAGE NO-08).

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 2 |
|---|---|
| Item Name | Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 979.58 | | | |
| | | | | | | | Qty as per Modified Estimate | 5841.11 | | | |
| | | | | | | | Qty Paid previously | 4861.53 | | | |
| | | | | | | | Qty to be paid in this bill | 979.58 | Cum | 217.43 | 212991 |

SRI SAI CONSTRUCTIONS SC

Contractor representative

RAJENDRA CONSULTANTS SHIMOGA.

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

## Pre Measurement Sheet

## Second & Final Bill

Item No. 2 — 2/5/22, 3/5/22, 4/5/22

Item Name: Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.

| Sl No. | CHAINAGE / Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | | |
| | **CC Drain Excavation** | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| | **Doddabettahalli** | | | | | | | | | |
| | Road opposite to Govt Hospital near BBMP office | S | 1 | 20.30 | | | 1.10 | 1.00 | 22.33 | |
| | | S | 1 | 3.00 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | S | 1 | 4.40 | | | 1.10 | 1.00 | 4.84 | |
| | | S | 1 | 2.60 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | S | 1 | 4.70 | | | 1.10 | 1.00 | 5.17 | |
| | | S | 1 | 1.50 | | | | | | Gap |
| | | S | 1 | 9.80 | | | 1.10 | 1.00 | 10.78 | |
| | | N | 1 | 30.00 | | | | | | Gap |
| | | N | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | N | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | N | 1 | 2.30 | | | 1.10 | 1.00 | 2.53 | |
| | **Near Hill Side Meadows** | | | | | | | | | |
| | Back side of SRS College of Nursing | | 1 | 30.00 | | | 1.10 | 1.25 | 41.25 | |
| | | | 1 | 30.00 | | | 1.10 | 1.25 | 41.25 | |
| | | | 1 | 18.70 | | | 1.10 | 1.25 | 25.71 | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Main | | 1 | 7.00 | | | | | | Culvert gap |
| | | | 1 | 8.10 | | | 1.10 | 1.00 | 8.91 | |
| | | | 1 | 20.60 | | | 1.10 | 1.00 | 22.66 | |
| | 2nd Cross | S | 1 | 10.40 | | | 1.10 | 1.00 | 11.44 | |
| | | N | 1 | 4.00 | | | | | | Culvert gap |
| | | N | 1 | 14.50 | | | 1.10 | 1.00 | 15.95 | |
| | | S | 1 | 15.50 | | | 1.10 | 1.00 | 17.05 | |
| | | S | 1 | 5.60 | | | | | | Culvert gap |
| | | N | 1 | 28.80 | | | 1.10 | 1.00 | 31.68 | |
| | 2nd Main | W | 1 | 11.10 | | | 1.10 | 1.00 | 12.21 | |
| | | W | 1 | 9.40 | | | | | | Culvert gap |
| | | W | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |

M/s. NANDI CONSULTANTS, SHIMOGA.

AE

| Sl No | CHAINAGE | Direction | No | Length (m) | Width (m) | | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | Start | End | | | | |
| | | W | 1 | 20.00 | | | 1.10 | 1.00 | 22.00 | |
| | | E | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | E | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | E | 1 | 3.00 | | | 1.10 | 1.00 | 3.30 | |
| | 3rd cross | S | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | S | 1 | 21.30 | | | 1.10 | 1.00 | 23.43 | |
| | | N | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | N | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | N | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | N | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | N | 1 | 2.20 | | | 1.10 | 1.00 | 2.42 | |
| | | | 1 | 5.40 | | | 1.10 | 1.00 | 5.94 | Curve |
| | | E | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | E | 1 | 6.80 | | | 1.10 | 1.00 | 7.48 | |
| | 1st Cross | | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | | 1 | 6.40 | | | 1.10 | 1.00 | 7.04 | |
| | | | 1 | 30.00 | | | 1.10 | 1.00 | 33.00 | |
| | | N | 1 | 3.00 | | | 1.10 | 1.00 | 3.30 | |
| | 3rd Main | W | 1 | 7.80 | | | | | | Culvert gap |
| | | W | 1 | 22.20 | | | 1.10 | 1.00 | 24.42 | |
| | | E | 1 | 20.00 | | | 1.10 | 1.00 | 22.00 | |
| **Opposite Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | near Veeranjaneya Temple | S | 1 | 22.30 | | | 1.10 | 1.00 | 24.53 | |
| **Veer sagar road** | | | | | | | | | | |
| | Near Bescom Office | N | 1 | 28.10 | | | 1.10 | 1.00 | 30.91 | |
| **New Culverts** | | | | | | | | | | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | 1st Main LHS | W | 1 | 7.00 | | | 1.50 | 1.00 | 10.50 | |
| | 2nd Cross RHS | N | 1 | 4.00 | | | 1.50 | 1.00 | 6.00 | |
| | 2nd Cross LHS | S | 1 | 5.00 | | | 1.50 | 1.00 | 7.50 | |
| | 2nd Main LHS | W | 1 | 9.40 | | | 1.50 | 1.00 | 14.10 | |
| | 2nd Cross LHS | S | 1 | 5.60 | | | 1.50 | 1.00 | 8.40 | |
| | 3rd Main LHS | W | 1 | 7.80 | | | 1.50 | 1.00 | 11.70 | |
| | 3rd Cross Center | | 1 | 5.90 | | | 1.50 | 1.00 | 8.85 | |
| | | | | | | | | **Present Quantity** | 979.58 | |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | 4861.53 | |
| | | | | | | | | **Total Quantity** | 5841.11 | |
| | | | | | | | | **Qty as per Modified Estimate** | 5841.11 | |
| | | | | | | | | **Qty to be paid in this bill** | 979.58 | Cum |

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 3 |
|---|---|
| Item Name | Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 143.69 | | | |
| | | | | | | | Qty as per Modified Estimate | 859.23 | | | |
| | | | | | | | Qty Paid previously | 715.54 | | | |
| | | | | | | | Qty to be paid in this bill | 143.69 | Cum | 5675.99 | 815589 |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

## Pre Measurement Sheet

## Second & Final Bill

Item No: 3 — 9/5/22, 10/5/22, 11/5/22

Item Name: Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications

| Sl No | CHAINAGE / Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | | |
| | **PCC** | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| | **Doddabettahalli** | | | | | | | | | |
| | Road opposite to Govt Hospital near BBMP office | S | 1 | 20.30 | | | 1.10 | 0.15 | 3.35 | |
| | | S | 1 | 3.00 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | S | 1 | 4.40 | | | 1.10 | 0.15 | 0.73 | |
| | | S | 1 | 2.60 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | S | 1 | 4.70 | | | 1.10 | 0.15 | 0.78 | |
| | | S | 1 | 1.50 | | | | | | Gap |
| | | S | 1 | 9.80 | | | 1.10 | 0.15 | 1.62 | |
| | | | 1 | 30.00 | | | | | | Gap |
| | | | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | N | 1 | 2.30 | | | 1.10 | 0.15 | 0.38 | |
| | **Near Hill Side Meadows** | | | | | | | | | |
| | Back side of SRS College of Nursing | | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | | 1 | 18.70 | | | 1.10 | 0.15 | 3.09 | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Main | W | 1 | 7.00 | | | | | | Culvert gap |
| | | W | 1 | 8.10 | | | 1.10 | 0.15 | 1.34 | |
| | | E | 1 | 20.60 | | | 1.10 | 0.15 | 3.40 | |
| | 2nd Cross | S | 1 | 10.40 | | | 1.10 | 0.15 | 1.72 | |
| | | N | 1 | 4.00 | | | | | | Culvert gap |
| | | N | 1 | 14.50 | | | 1.10 | 0.15 | 2.39 | |
| | | S | 1 | 15.50 | | | 1.10 | 0.15 | 2.56 | |
| | | S | 1 | 5.60 | | | | | | Culvert gap |
| | | N | 1 | 28.80 | | | 1.10 | 0.15 | 4.75 | |

NANDI CONSULTANTS * SHIMOGA *

| Sl No. | CHAINAGE Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | 2nd Main | W | 1 | 11.10 | | | 1.10 | 0.15 | 1.83 | |
| | | W | 1 | 9.40 | | | | | | Culvert gap |
| | | W | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | W | 1 | 20.00 | | | 1.10 | 0.15 | 3.30 | |
| | | E | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | E | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | E | 1 | 3.00 | | | 1.10 | 0.15 | 0.50 | |
| | 3rd cross | S | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | S | 1 | 21.30 | | | 1.10 | 0.15 | 3.51 | |
| | | N | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | N | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | N | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | N | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | N | 1 | 2.20 | | | 1.10 | 0.15 | 0.36 | |
| | | | 1 | 5.40 | | | 1.10 | 0.15 | 0.89 | Curve |
| | | E | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | E | 1 | 6.80 | | | 1.10 | 0.15 | 1.12 | |
| | 1st Cross | S | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | S | 1 | 6.40 | | | 1.10 | 0.15 | 1.06 | |
| | | N | 1 | 30.00 | | | 1.10 | 0.15 | 4.95 | |
| | | | 1 | 3.00 | | | 1.10 | 0.15 | 0.50 | |
| | 3rd Main | | 1 | 7.80 | | | | | | Culvert gap |
| | | W | 1 | 22.20 | | | 1.10 | 0.15 | 3.66 | |
| | | E | 1 | 20.00 | | | 1.10 | 0.15 | 3.30 | |
| | Opposite Munivenkatappa Layout (Doddabettahalli) | | | | | | | | | |
| | near Veeranjaneya Temple | S | 1 | 22.30 | | | 1.10 | 0.15 | 3.68 | |
| | Veer sagar road | | | | | | | | | |
| | Near Bescom Office | N | 1 | 28.10 | | | 1.10 | 0.15 | 4.64 | |
| | New Culverts | | | | | | | | | |
| | Munivenkatappa Layout (Doddabettahalli) | | | | | | | | | |
| | 1st Main LHS | W | 1 | 7.00 | | | 1.50 | 0.15 | 1.58 | |
| | 2nd Cross RHS | N | 1 | 4.00 | | | 1.50 | 0.15 | 0.90 | |
| | 2nd Cross LHS | S | 1 | 5.00 | | | 1.50 | 0.15 | 1.13 | |
| | 2nd Main LHS | W | 1 | 9.40 | | | 1.50 | 0.15 | 2.12 | |
| | 2nd Cross LHS | S | 1 | 5.60 | | | 1.50 | 0.15 | 1.26 | |
| | 3rd Main LHS | W | 1 | 7.80 | | | 1.50 | 0.15 | 1.76 | |
| | 3rd Cross Center | | 1 | 5.90 | | | 1.50 | 0.15 | 1.33 | |

RAGHU CONSULTANTS SHIMOGA

| Sl No. | CHAINAGE | | Direction | No | Length (m) | Width (m) | | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | | Start | End | | | | |
| | | | | | | | | | Present Quantity | 143.69 | |
| | | | | | | | | | Qty Paid previously in RA Bill No.1 | 715.54 | |
| | | | | | | | | | Total Quantity | 859.23 | |
| | | | | | | | | | Qty as per Modified Estimate | 859.23 | |
| | | | | | | | | | Qty to be paid in this bill | 143.69 | Cum |

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

Item No. 4 — 12/5/22, 13/5/22

Item Name: Providing TMT Bars Fe 500 steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, lying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 15.89 | | | |
| | | | | | | | Qty as per Modified Estimate | 114.97 | | | |
| | | | | | | | Qty Paid previously | 99.08 | | | |
| | | | | | | | Qty to be paid in this bill | 15.89 | Tonne | 80948.07 | 1286044 |

SRI SAI CONSTRUCTIONS Bangalore — Contractor representative

M.V. KANDI CONSULTANTS SHIMOGA. — Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

## Pre Measurement Sheet

## Second & Final Bill

Item No 4

Item Name: Providing TMT Bars Fe 500 steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No 1600 & 2200

Pre Measurements recorded on

| Sl No | Dia of bar in mm | Side | Spacing of bar | Nos | Length of bar in Mtr | Total length of bar in Mtr | Type of Bar | Standard weight per Mtr in Kgs | Qty Weight of steel in Kgs | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | | Ward No. 03 | | | | | | |
| | | | | Second & Final Bill | | | | | | |
| Drain | | | | | | | | | | |
| Dodda Bettahalli | | | | | | | | | | |
| | | | | Road opposite to Govt Hospital near BBMP office | | | | | | |
| | 10 | 1 | 200mm c/c | 102 00 | 2 50 | 255 00 | Main Bar | 0 617 | 157 34 | |
| | 8 | 1 | 150mm c/c | 18 00 | 20 30 | 365 40 | Distribution bar | 0 395 | 144 33 | |
| | 10 | 1 | 200mm c/c | 172 00 | 2 50 | 430 00 | Main Bar | 0 617 | 265 31 | |
| | 8 | 1 | 150mm c/c | 18 00 | 34 40 | 619 20 | Distribution bar | 0 395 | 244 58 | |
| | 10 | 1 | 200mm c/c | 174 00 | 2 50 | 435 00 | Main Bar | 0 617 | 268 40 | |
| | 8 | 1 | 150mm c/c | 18 00 | 34 70 | 624 60 | Distribution bar | 0 395 | 246 72 | |
| | 10 | 1 | 200mm c/c | 172 00 | 2 50 | 430 00 | Main Bar | 0 617 | 265 31 | |
| | 8 | 1 | 150mm c/c | 18 00 | 34 40 | 619 20 | Distribution bar | 0 395 | 244 58 | |
| | 10 | 1 | 200mm c/c | 49 00 | 2 50 | 122 50 | Main Bar | 0 617 | 75 58 | |
| | 8 | 1 | 150mm c/c | 18 00 | 9 80 | 176 40 | Distribution bar | 0 395 | 69 68 | |
| | 10 | 1 | 200mm c/c | 462 00 | 2 50 | 1155 00 | Main Bar | 0 617 | 712 64 | |
| | 8 | 1 | 150mm c/c | 18 00 | 92 30 | 1661 40 | Distribution bar | 0 395 | 656 25 | |
| | | | | Near Hill Side Meadows - Back side of SRS College of Nursing | | | | | | |
| | 10 | 1 | 200mm c/c | 394 00 | 2 50 | 985 00 | Main Bar | 0 617 | 607 75 | |
| | 8 | 1 | 150mm c/c | 18 00 | 78 70 | 1416 60 | Distribution bar | 0 395 | 559 56 | |

M/s NANDI CONSULTANTS SHIMOGA

| Sl No | Dia of bar in mm | Side | Spacing of bar | Nos | Length of bar in Mtr | Total length of bar in Mtr | Type of Bar | Standard weight per Mtr in Kgs | Qty Weight of steel in Kgs | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | 3rd Main LHS | | | | | |
| | 12 | 2 | 250mm c/c | 28.00 | 2.50 | 140.00 | Main Bar | 0.889 | 248.92 | |
| | 10 | 2 | 200mm c/c | 13.00 | 7.80 | 202.80 | Distribution bar | 0.617 | 250.26 | |
| | | | | | 3rd Cross Center | | | | | |
| | 12 | 2 | 250mm c/c | 21.00 | 2.50 | 105.00 | Main Bar | 0.889 | 186.69 | |
| | 10 | 2 | 200mm c/c | 13.00 | 5.90 | 153.40 | Distribution bar | 0.617 | 189.30 | |
| | | | | | | | | | 15887.27 | Kg |
| | | | | | | | | Present Quantity | 15.89 | MT |
| | | | | | | | | Qty Paid previously in RA Bill No.1 | 99.08 | MT |
| | | | | | | | | Total Quantity | 114.97 | MT |
| | | | | | | | | Qty as per Modified Estimate | 114.97 | MT |
| | | | | | | | | Qty to be paid in this bill | 15.89 | MT |

Contractor representative

Consultant representative

M/s. NANDI CONSULTANTS SHIMOGA.

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

Item No. 5 — 17/5/22, 18/5/22, 20/5/22

Item Name: Providing and laying plain/reinforced cement concrete for side drains Wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500,1700, 2200. including cost of materials, labour, HOM complete as per specifications.

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg. Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 281.13 | | | |
| | Qty as per Modified Estimate | | | | | | | 1742.17 | | | |
| | Qty Paid previously | | | | | | | 1461.04 | | | |
| | Qty to be paid in this bill | | | | | | | 281.13 | Cum | 7497.22 | 2107686 |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

## Pre Measurement Sheet

## Second & Final Bill

| Item No. | 5 |
|---|---|
| Item Name | Providing and laying plain/reinforced cement concrete for side drains Wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500,1700, 2200. including cost of materials, labour, HOM complete as per specifications |

| Sl No. | CHAINAGE Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| | **Drain Raft** | | | | | | | | | |
| | **Doddabettahalli** | | | | | | | | | |
| | Road opposite to Govt Hospital near BBMP office | S | 1 | 20.30 | | | 0.75 | 0.15 | 2.28 | |
| | | S | 1 | 3.00 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | S | 1 | 4.40 | | | 0.75 | 0.15 | 0.50 | |
| | | S | 1 | 2.60 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | S | 1 | 4.70 | | | 0.75 | 0.15 | 0.53 | |
| | | S | 1 | 1.50 | | | | | | Gap |
| | | S | 1 | 9.80 | | | 0.75 | 0.15 | 1.10 | |
| | | N | 1 | 30.00 | | | | | | Gap |
| | | N | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | N | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | N | 1 | 2.30 | | | 0.75 | 0.15 | 0.26 | |
| | **Near Hill Side Meadows** | | | | | | | | | |
| | Back side of SRS College of Nursing | | | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | | | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | | 1 | 18.70 | | | 0.75 | 0.15 | 2.10 | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Main | W | 1 | 7.00 | | | | | | Culvert gap |
| | | W | 1 | 8.10 | | | 0.75 | 0.15 | 0.91 | |
| | | E | 1 | 20.60 | | | 0.75 | 0.15 | 2.32 | |
| | 2nd Cross | S | 1 | 10.40 | | | 0.75 | 0.15 | 1.17 | |
| | | N | 1 | 4.00 | | | | | | Culvert gap |
| | | N | 1 | 14.50 | | | 0.75 | 0.15 | 1.63 | |
| | | S | 1 | 15.50 | | | 0.75 | 0.15 | 1.74 | |
| | | S | 1 | 5.60 | | | | | | Culvert gap |
| | | N | 1 | 28.80 | | | 0.75 | 0.15 | 3.24 | |

AE

MS. LANDI CONSULTANTS SHIMOGA.

| Sl No. | CHAINAGE Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | 2nd Main | W | 1 | 11.10 | | | 0.75 | 0.15 | 1.25 | |
| | | W | 1 | 9.40 | | | | | | Culvert gap |
| | | W | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | W | 1 | 20.00 | | | 0.75 | 0.15 | 2.25 | |
| | | E | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | E | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | E | 1 | 3.00 | | | 0.75 | 0.15 | 0.34 | |
| | 3rd cross | S | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | S | 1 | 21.30 | | | 0.75 | 0.15 | 2.40 | |
| | | N | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | N | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | N | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | N | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | N | 1 | 2.20 | | | 0.75 | 0.15 | 0.25 | |
| | | | 1 | 5.40 | | | 0.75 | 0.15 | 0.61 | Curve |
| | | E | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | E | 1 | 6.80 | | | 0.75 | 0.15 | 0.77 | |
| | 1st Cross | S | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | S | 1 | 6.40 | | | 0.75 | 0.15 | 0.72 | |
| | | N | 1 | 30.00 | | | 0.75 | 0.15 | 3.38 | |
| | | N | 1 | 3.00 | | | 0.75 | 0.15 | 0.34 | |
| | 3rd Main | W | 1 | 7.80 | | | | | | Culvert gap |
| | | W | 1 | 22.20 | | | 0.75 | 0.15 | 2.50 | |
| | | E | 1 | 20.00 | | | 0.75 | 0.15 | 2.25 | |
| | **Opposite Munikrishnappa Layout (Doddabettahalli)** | | | | | | | | | |
| | near Veeranjaneya Temple | S | 1 | 22.30 | | | 0.75 | 0.15 | 2.51 | |
| | **Veer sagar road** | | | | | | | | | |
| | Near Bescom Office | N | 1 | 28.10 | | | 0.75 | 0.15 | 3.16 | |
| | **Drain Side Wall** | | | | | | | | | |
| | **Doddabettahalli** | | | | | | | | | |
| | Road opposite to Govt Hospital near BBMP office | S | 2 | 20.30 | | | 0.15 | 0.65 | 3.96 | |
| | | S | 2 | 3.00 | | | | | | Gap |
| | | S | 2 | 30.00 | | | 0.15 | 0.60 | 5.40 | |
| | | S | 2 | 4.40 | | | 0.15 | 0.65 | 0.86 | |
| | | S | 2 | 2.60 | | | | | | Gap |
| | | S | 2 | 30.00 | | | 0.15 | 0.60 | 5.40 | |
| | | S | 2 | 4.70 | | | 0.15 | 0.70 | 0.99 | |
| | | S | 2 | 1.50 | | | | | | Gap |
| | | S | 2 | 9.80 | | | 0.15 | 0.70 | 2.06 | |
| | | N | 2 | 30.00 | | | | | | Gap |
| | | N | 2 | 30.00 | | | 0.15 | 0.60 | 5.40 | |
| | | N | 2 | 30.00 | | | 0.15 | 0.70 | 6.30 | |
| | | N | 2 | 2.30 | | | 0.15 | 0.65 | 0.45 | |

AE

M/S NANDI CONSULTANTS SHIMOGA

KN

| Sl No. | CHAINAGE | Direction | No | Length (m) | Width (m) | | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | Start | End | | | | |
| | 2nd Main LHS | W | 1 | 9.40 | | | 1.20 | 0.20 | 2.26 | |
| | 2nd Cross LHS | S | 1 | 5.60 | | | 1.20 | 0.20 | 1.34 | |
| | 3rd Main LHS | W | 1 | 7.80 | | | 1.20 | 0.20 | 1.87 | |
| | 3rd Cross Center | | 1 | 5.90 | | | 1.20 | 0.20 | 1.42 | |
| **New Culverts Side wall** | | | | | | | | | | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | 1st Main LHS | W | 2 | 7.00 | | | 0.23 | 0.60 | 1.93 | |
| | 2nd Cross RHS | N | 2 | 4.00 | | | 0.23 | 0.60 | 1.10 | |
| | 2nd Cross LHS | S | 2 | 5.00 | | | 0.23 | 0.60 | 1.38 | |
| | 2nd Main LHS | | | 9.40 | | | 0.23 | 0.60 | 2.59 | |
| | 2nd Cross LHS | | 2 | 5.60 | | | 0.23 | 0.60 | 1.55 | |
| | 3rd Main LHS | | 2 | 7.80 | | | 0.23 | 0.60 | 2.15 | |
| | 3rd Cross Center | | 2 | 5.90 | | | 0.23 | 0.60 | 1.63 | |
| | | | | | | | | **Present Quantity** | **281.13** | |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | **1461.04** | |
| | | | | | | | | **Total Quantity** | **1742.17** | |
| | | | | | | | | **Qty as per Modified Estimate** | **1742.17** | |
| | | | | | | | | **Qty to be paid in this bill** | **281.13** | **Cum** |

M/s. NANDI CONSTRUCTIONS
Bangalore

Contractor representative

Assistant Engineer

M/s. NANDI CONSULTANTS

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

Item No. 11 2/6/22, 4/6/22

Item Name: Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications MORTH I Chapter 3

| Sl No. | CHAINAGE Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasuremont Page No. | | | | | | | 499.50 | | | |
| | | | | | | | Qty as per Modified Estimate | 2602.00 | | | |
| | | | | | | | Qty Paid previously | 2101.75 | | | |
| | | | | | | | Qty to be paid in this bill | 499.50 | Sqm | 41.75 | 20854 |

M/S CONSTRUCTIONS Bangalore

Contractor/Representative

M/S NANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

| Item No | 11 | 2/6/22, 4/6/22 |
|---|---|---|

**Item Name:** Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications. MORTH I Chapter 3

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | |
| | **BC Road** | | | | | | | | |
| | **Attur Lake Road** | | | | | | | | |
| | In front of Vruksha Restaurant | | 1 | 30.00 | 6.00 | 6.00 | 6.00 | | 180.00 |
| | | | 1 | 30.00 | 6.00 | 5.15 | 5.58 | | 167.25 |
| | | | 1 | 30.00 | 5.15 | 5.00 | 5.08 | | 152.25 |
| | | | | | | | | **Present Quantity** | 499.50 |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | 2101.75 |
| | | | | | | | | **Total Quantity** | 2601.25 |
| | | | | | | | | **Qty as per Modified Estimate** | 2602.00 |
| | | | | | | | | **Qty to be paid in this bill** | 499.50 Sqm |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

| Item No | 12 |
|---|---|
| Item Name | Leading charges for Scarified quantity |

| Sl No | CHAINAGE | | No | Length (m) | Width (m) | | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | Start | End | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| | **Ward No -03** | | | | | | | | | |
| | | | | | | | | **Present quantity of Scarification** | 499.50 | |
| | | | | | | | | **Lead for 8 Km = Scarification Qty x 0.08** | 39.96 | |
| | | | | | | | | **Qty Paid previously** | 168.14 | |
| | | | | | | | | **Total lead** | 208.10 | |
| | | | | | | | | **Qty as per Modified Estimate** | 260.20 | |
| | | | | | | | | **Qty to be paid in this bill** | 39.96 | Cum |

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

Assistant Engineer

MANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಯಲಹಂಕ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No | 12 |
|---|---|
| Item Name | Leading charges for Scarified quantity |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 39.96 | | | |
| | | | | | | | Qty as per Modified Estimate | 260.20 | | | |
| | | | | | | | Qty Paid previously | 168.14 | | | |
| | | | | | | | Qty to be paid in this bill | 39.96 | Cum | 21.93 | 876 |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

M/s MANDI CONSULTANTS Bangalore

Consultant representative

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ನೂತನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 14 |
|---|---|
| Item Name | Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications. |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 6737.58 | | | |
| | Qty as per Modified Estimate | | | | | | | 9172.00 | | | |
| | Qty Paid previously | | | | | | | 2433.95 | | | |
| | Qty to be paid in this bill | | | | | | | 6737.58 | Cum | 64.58 | 435113 |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

RAJ MANDI CONSULTANTS SHIMOGA.

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

Item No: 14 — 6/6/22, 7/6/22, 9/6/22, 11/6/22

Item Name: Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | |
| | **BC Road** | | | | | | | | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | |
| | 1st Cross | 1 | 30.00 | 7.00 | 7.90 | 7.45 | 0.30 | 67.05 | |
| | | 1 | 4.20 | 7.90 | 8.00 | 7.95 | 0.30 | 10.02 | |
| | 3rd Main | 1 | 10.60 | 6.00 | 6.00 | 6.00 | 0.30 | 19.08 | |
| | | 1 | 4.20 | 6.00 | 5.50 | 5.75 | 0.30 | 7.25 | |
| | 2nd Cross | 1 | 28.10 | 6.90 | 7.15 | 7.03 | 0.30 | 59.22 | |
| | 2nd Cross | 1 | 9.20 | 9.70 | 9.50 | 9.60 | 0.30 | 26.50 | |
| | 2nd Main | 1 | 30.00 | 7.00 | 7.50 | 7.25 | 0.30 | 65.25 | |
| | | 1 | 30.00 | 7.50 | 7.40 | 7.45 | 0.30 | 67.05 | |
| | | 1 | 7.60 | 7.40 | 7.30 | 7.35 | 0.30 | 16.76 | |
| | 3rd Cross | 1 | 30.00 | 4.40 | 5.15 | 4.78 | 0.30 | 42.98 | |
| | | 1 | 28.50 | 5.15 | 5.00 | 5.08 | 0.30 | 43.39 | |
| | **Yakub Sab Layout** | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 1 | 30.00 | 5.20 | 4.40 | 4.80 | 0.30 | 43.20 | |
| | | 1 | 17.00 | 4.40 | 4.50 | 4.45 | 0.30 | 22.70 | |
| | **Rajiv Gandhi Nagar** | | | | | | | | |
| | 2nd Cross | 1 | 30.00 | 7.00 | 6.60 | 6.80 | 0.30 | 61.20 | |
| | | 1 | 30.00 | 6.60 | 6.90 | 6.75 | 0.30 | 60.75 | |
| | | 1 | 30.00 | 6.90 | 5.90 | 6.40 | 0.30 | 57.60 | |
| | | 1 | 16.50 | 5.90 | 7.60 | 6.75 | 0.30 | 33.41 | |
| | | 1 | 6.50 | 7.60 | 4.30 | 5.95 | 0.30 | 11.60 | |
| | **Jyoti Nagar** | | | | | | | | |
| | | 1 | 30.00 | 5.50 | 5.00 | 5.25 | 0.30 | 47.25 | |
| | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.30 | 45.90 | |
| | | 1 | 30.00 | 5.20 | 5.10 | 5.15 | 0.30 | 46.35 | |
| | | 1 | 30.00 | 5.10 | 5.10 | 5.10 | 0.30 | 45.90 | |
| | | 1 | 30.00 | 5.10 | 5.40 | 5.25 | 0.30 | 47.25 | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು
ಜಿ.ಬಿ.ಎ.

Rajiv Gandhi Nagar

AE

MANJUNATH CONSULTANTS * SHIMOGA. *

| Sl No. | CHAINAGE Land Mark | No | | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | 1 | 30.00 | 11.10 | 11.20 | 11.15 | 0.30 | 100.35 | |
| | | | 1 | 30.00 | 11.20 | 11.30 | 11.25 | 0.30 | 101.25 | |
| | | | 1 | 30.00 | 11.30 | 11.40 | 11.35 | 0.30 | 102.15 | |
| | | | 1 | 30.00 | 11.40 | 11.30 | 11.35 | 0.30 | 102.15 | |
| | | | 1 | 30.00 | 11.30 | 11.30 | 11.30 | 0.30 | 101.70 | |
| | | | 1 | 30.00 | 11.30 | 11.50 | 11.40 | 0.30 | 102.60 | |
| | | | 1 | 4.40 | 11.50 | 11.50 | 11.50 | 0.30 | 15.18 | |
| **Ambedkar Park** | | | | | | | | | | |
| | Beside Road | | 1 | 30.00 | 6.80 | 6.80 | 6.80 | 0.30 | 61.20 | |
| | | | 1 | 30.00 | 6.80 | 7.00 | 6.90 | 0.30 | 62.10 | |
| | | | 1 | 30.00 | 7.00 | 6.70 | 6.85 | 0.30 | 61.65 | |
| | | | 1 | 25.60 | 6.70 | 7.50 | 7.10 | 0.30 | 54.53 | |
| **Top Root College road** | | | | | | | | | | |
| | Main | | 1 | 30.00 | 6.90 | 7.30 | 7.10 | 0.30 | 63.90 | |
| | | | 1 | 30.00 | 7.30 | 7.30 | 7.30 | 0.30 | 65.70 | |
| | | | 1 | 30.00 | 7.30 | 7.90 | 7.60 | 0.30 | 68.40 | |
| | | | 1 | 30.00 | 7.90 | 9.20 | 8.55 | 0.30 | 76.95 | |
| | | | 1 | 30.00 | 9.20 | 8.00 | 8.60 | 0.30 | 77.40 | |
| | | | 1 | 30.00 | 8.00 | 7.70 | 7.85 | 0.30 | 70.65 | |
| | | | 1 | 30.00 | 7.70 | 7.90 | 7.80 | 0.30 | 70.20 | |
| | | | 1 | 15.00 | 7.90 | 8.20 | 8.05 | 0.30 | 36.23 | |
| **CC Road** | | | | | | | | | | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | 1st Main | | 1 | 17.10 | 18.00 | 8.00 | 13.00 | 0.30 | 66.69 | |
| | | | 1 | 26.50 | 9.00 | 9.50 | 9.25 | 0.30 | 73.54 | |
| | | | | | | | | **Present Quantity** | **6737.58** | |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | **2433.95** | |
| | | | | | | | | **Total Quantity** | **9171.53** | |
| | | | | | | | | **Qty as per modified estimate** | **9172.00** | |
| | | | | | | | | **Qty to be paid in this bill** | **6737.58** | **Cum** |

ಶಶಾಂಕ ಕಾಮರ್ಸಿಯಲ್ ಕಾಂಪ್ಲೆಕ್ಸ್ ಪಕ್ಕದಲ್ಲಿ
ಎಮ್ಮಿಗನೂರು ಮಾರ್ಗದ ಬಾಪೂಜಿ ನಗರ
ಶ್ರೀ ಆಂಜನೇಯ ದೇವಸ್ಥಾನದ ಹತ್ತಿರ.
ದಾವಣಗೆರೆ-06

SUSAI CONSTRUCTIONS Bangalore

Contractor representative

Assistant Engineer

MANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

Item No. 15 — 13/6/22, 14/6/22, 16/6/22, 17/6/22

Item Name: Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 ( I No-19 64.P No-147)

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 21991.17 | | | |
| | Qty as per Modified Estimate | | | | | | | 30105.00 | | | |
| | Qty Paid previously | | | | | | | 8113.17 | | | |
| | Qty to be paid in this bill | | | | | | | 21991.17 | Sqm | 6.42 | 141183 |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

M/S NANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

Item No: 15 — 13/6/22, 14/6/22, 16/6/22, 17/6/22

Item Name: Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 ( I No-19.64,P No-147)

| Sl No. | CHAINAGE Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | |
| **BC Road** | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Cross | 1 | 30.00 | 7.00 | 7.90 | 7.45 | | 223.50 | |
| | | 1 | 4.20 | 7.90 | 8.00 | 7.95 | | 33.39 | |
| | 3rd Main | 1 | 10.60 | 6.00 | 6.00 | 6.00 | | 63.60 | |
| | | 1 | 4.20 | 6.00 | 5.50 | 5.75 | | 24.15 | |
| | 2nd Cross | 1 | 28.10 | 6.90 | 7.15 | 7.03 | | 197.40 | |
| | 2nd Cross | 1 | 9.20 | 9.70 | 9.50 | 9.60 | | 88.32 | |
| | 2nd Main | 1 | 30.00 | 7.00 | 7.50 | 7.25 | | 217.50 | |
| | | 1 | 30.00 | 7.50 | 7.40 | 7.45 | | 223.50 | |
| | | 1 | 7.60 | 7.40 | 7.30 | 7.35 | | 55.86 | |
| | 3rd Cross | 1 | 30.00 | 4.40 | 5.15 | 4.78 | | 143.25 | |
| | | 1 | 28.50 | 5.15 | 5.00 | 5.08 | | 144.64 | |
| **Yakub Sab Layout** | | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 1 | 30.00 | 5.20 | 4.40 | 4.80 | | 144.00 | |
| | | 1 | 17.00 | 4.40 | 4.50 | 4.45 | | 75.65 | |
| **Rajiv Gandhi Nagar** | | | | | | | | | |
| | 2nd Cross | 1 | 30.00 | 7.00 | 6.60 | 6.80 | | 204.00 | |
| | | 1 | 30.00 | 6.60 | 6.90 | 6.75 | | 202.50 | |
| | | 1 | 30.00 | 6.90 | 5.90 | 6.40 | | 192.00 | |
| | | 1 | 16.50 | 5.90 | 7.60 | 6.75 | | 111.38 | |
| | | 1 | 6.50 | 7.60 | 4.30 | 5.95 | | 38.68 | |

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಚೇರಿ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-106

M/S. VINDI CONSULTANTS * SHIMOGA. *

| Sl No | CHAINAGE | No | Length (m) | Width (m) | | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | Start | End | | | | |
| | | | | | | | Present Quantity | 21991.17 | |
| | | | | | | | Qty Paid previously in RA Bill No.1 | 8113.17 | |
| | | | | | | | Total Quantity | 30104.34 | |
| | | | | | | | Qty as per modified estimate | 30105.00 | |
| | | | | | | | Qty to be paid in this bill | 21991.17 | Sqm |

Contractor representative

Assistant Engineer

Consultant representative

Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

**Pre Measurement Sheet**

**Second and Final Bill**

| Item No | 18 |
|---|---|
| Item Name | Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 3298.68 | | | |
| | | | | | | | Qty as per Modified Estimate | 3831.00 | | | |
| | | | | | | | Qty Paid previously | 531.39 | | | |
| | | | | | | | Qty to be paid in this bill | 3298.68 | Cum | 2014.87 | 1070688 |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

***Pre Measurement Sheet***

***Second & Final Bill***

Item No 18 — 18/6/22, 19/6/22, 21/6/22, 24/6/22

Item Name: Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | |
| **BC Road** | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Cross | | 1 | 30.00 | 7.00 | 7.90 | 7.45 | 0.15 | 33.53 |
| | | | 1 | 4.20 | 7.90 | 8.00 | 7.95 | 0.15 | 5.01 |
| | 3rd Main | | 1 | 10.60 | 6.00 | 6.00 | 6.00 | 0.15 | 9.54 |
| | | | 1 | 4.20 | 6.00 | 5.50 | 5.75 | 0.15 | 3.62 |
| | 2nd Cross | | 1 | 28.10 | 6.90 | 7.15 | 7.03 | 0.15 | 29.61 |
| | 2nd Cross | | 1 | 9.20 | 9.70 | 9.50 | 9.60 | 0.15 | 13.25 |
| | 2nd Main | | 1 | 30.00 | 7.00 | 7.50 | 7.25 | 0.15 | 32.63 |
| | | | 1 | 30.00 | 7.50 | 7.40 | 7.45 | 0.15 | 33.53 |
| | | | 1 | 7.60 | 7.40 | 7.30 | 7.35 | 0.15 | 8.38 |
| | 3rd Cross | | 1 | 30.00 | 4.40 | 5.15 | 4.78 | 0.15 | 21.49 |
| | | | 1 | 28.50 | 5.15 | 5.00 | 5.08 | 0.15 | 21.70 |
| **Yakub Sab Layout** | | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout sub cross | | 1 | 30.00 | 5.20 | 4.40 | 4.80 | 0.15 | 21.60 |
| | | | 1 | 17.00 | 4.40 | 4.50 | 4.45 | 0.15 | 11.35 |
| **Rajiv Gandhi Nagar** | | | | | | | | | |
| | 2nd Cross | | 1 | 30.00 | 7.00 | 6.60 | 6.80 | 0.15 | 30.60 |
| | | | 1 | 30.00 | 6.60 | 6.90 | 6.75 | 0.15 | 30.38 |
| | | | 1 | 30.00 | 6.90 | 5.90 | 6.40 | 0.15 | 28.80 |
| | | | 1 | 16.50 | 5.90 | 7.60 | 6.75 | 0.15 | 16.71 |
| | | | 1 | 6.50 | 7.60 | 4.30 | 5.95 | 0.15 | 5.80 |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106

AE

MITHANDI CONSULTANTS SHIMOGA

| Sl No | CHAINAGE | | No | Length (m) | Width (m) | | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | Start | End | | | | |
| | | | | | | | | Present Quantity | 3298.68 | |
| | | | | | | | | Qty Paid previously in RA Bill No.1 | 531.39 | |
| | | | | | | | | Total Quantity | 3830.07 | |
| | | | | | | | | Qty as per modified estimate | 3831.00 | |
| | | | | | | | | Qty to be paid in this bill | 3298.68 | Cum |

Contractor representative

Assistant Engineer

Consultant representative

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಂಖ್ಯೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 19 |
|---|---|
| Item Name | Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 4398.23 | | | |
| | | | | | | | Qty as per Modified Estimate | 5107.00 | | | |
| | | | | | | | Qty Paid previously | 708.52 | | | |
| | | | | | | | Qty to be paid in this bill | 4398.23 | Cum | 2021.29 | 1432132 |

SAI CONSTRUCTIONS Bangalore
Contractor representative

M/s. NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and Surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

Item No: 19 — 27/6/22, 28/6/22, 29/6/22, 6/7/22

Item Name: Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406

| Sl No | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | |
| | 1st Cross | 1 | 30.00 | 7.00 | 7.90 | 7.45 | 0.20 | 44.70 | |
| | | 1 | 4.20 | 7.90 | 8.00 | 7.95 | 0.20 | 6.68 | |
| | 3rd Main | 1 | 10.60 | 6.00 | 6.00 | 6.00 | 0.20 | 12.72 | |
| | | 1 | 4.20 | 6.00 | 5.50 | 5.75 | 0.20 | 4.83 | |
| | 2nd Cross | 1 | 28.10 | 6.90 | 7.15 | 7.03 | 0.20 | 39.48 | |
| | 2nd Cross | 1 | 9.20 | 9.70 | 9.50 | 9.60 | 0.20 | 17.66 | |
| | 2nd Main | 1 | 30.00 | 7.00 | 7.50 | 7.25 | 0.20 | 43.50 | |
| | | 1 | 30.00 | 7.50 | 7.40 | 7.45 | 0.20 | 44.70 | |
| | | 1 | 7.60 | 7.40 | 7.30 | 7.35 | 0.20 | 11.17 | |
| | 3rd Cross | 1 | 30.00 | 4.40 | 5.15 | 4.78 | 0.20 | 28.65 | |
| | | 1 | 28.50 | 5.15 | 5.00 | 5.08 | 0.20 | 28.93 | |
| | **Yakub Sab Layout** | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 1 | 30.00 | 5.20 | 4.40 | 4.80 | 0.20 | 28.80 | |
| | | 1 | 7.00 | 4.40 | 4.50 | 4.45 | 0.20 | 15.13 | |
| | **Rajiv Gandhi Nagar** | | | | | | | | |
| | 2nd Cross | 1 | 30.00 | 7.00 | 6.60 | 6.80 | 0.20 | 40.80 | |
| | | 1 | 30.00 | 6.60 | 6.90 | 6.75 | 0.20 | 40.50 | |
| | | 1 | 30.00 | 6.90 | 5.90 | 6.40 | 0.20 | 38.40 | |
| | | 1 | 16.50 | 5.90 | 7.60 | 6.75 | 0.20 | 22.28 | |
| | | 1 | 6.50 | 7.60 | 4.30 | 5.95 | 0.20 | 7.74 | |

Rajashekhar. K.R

M/S ANDI CONSULTANTS SHIMOGA

| Sl No. | CHAINAGE | | No | Length (m) | Width (m) | | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | Start | End | | | | |
| | | | | | | | | Present Quantity | 4398.23 | |
| | | | | | | | | Qty Paid previously in RA Bill No.1 | 708.52 | |
| | | | | | | | | Total Quantity | 5106.75 | |
| | | | | | | | | Qty as per modified estimate | 5107.00 | |
| | | | | | | | | Qty to be paid in this bill | 4398.23 | Cum |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

Assistant Engineer

M/S. NANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Executive Engineer,

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 8 |
|---|---|
| Item Name | Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal Coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation, plinth and cills, including cost ofall materials, labour, HOM curing complete as per specifications. |

| Sl No | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg. Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Vide Premeasurement Page No.** | | | | | | | 16.79 | | | |
| | | | | | | | **Qty as per Modified Estimate** | 87.60 | | | |
| | | | | | | | **Qty Paid previously** | 70.08 | | | |
| | | | | | | | **Qty to be paid in this bill** | 16.79 | Cum | 6089.86 | 102224 |

SAI CONSTRUCTIONS Bangalore

Contractor representative

MYSORE MANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

| Item No | 8 | 7/7/22, 14/7/22, 15/7/22 |
|---|---|---|
| Item Name | Providing and laying in position plain cement concrete of Mix 1 2 4 with OPC @ 240kgs, with 20mm and down size graded granite metal Coarse aggregates @ 0 878 cum and fine aggregtes @ 0 53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost ofall materials, labour, HOM curing complete as per specifications. | |

| Sl No | CHAINAGE | | Direction | No | Length (m) | Width (m) | | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | | Start | End | | | | |
| | **Ward No -03** | | | | | | | | | | |
| | **Kerb Bed** | | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | 1st Main | | W | 1 | 7 00 | | | 0 20 | 0 10 | 0 16 | Culvert gap |
| | | | W | 1 | 8 10 | | | 0 20 | 0 10 | 0 41 | |
| | | | E | 1 | 20 60 | | | 0 20 | 0 10 | 0 21 | |
| | 2nd Cross | | S | 1 | 10 40 | | | | | | Culvert gap |
| | | | N | 1 | 4 00 | | | 0 20 | 0 10 | 0 29 | |
| | | | N | 1 | 14 50 | | | 0 20 | 0 10 | 0 31 | |
| | | | S | 1 | 15 50 | | | | | | Culvert gap |
| | | | S | 1 | 5 60 | | | 0 20 | 0 10 | 0 58 | |
| | | | N | 1 | 28 80 | | | 0 20 | 0 10 | 0 22 | |
| | 2nd Main | | W | 1 | 11 10 | | | | | | Culvert gap |
| | | | W | 1 | 9 40 | | | 0 20 | 0 10 | 0 60 | |
| | | | W | 1 | 30 00 | | | 0 20 | 0 10 | 0 40 | |
| | | | W | 1 | 20 00 | | | 0 20 | 0 10 | 0 60 | |
| | | | E | 1 | 30 00 | | | 0 20 | 0 10 | 0 60 | |
| | | | E | 1 | 30 00 | | | 0 20 | 0 10 | 0 06 | |
| | | | E | 1 | 3 00 | | | 0 20 | 0 10 | 0 60 | |
| | 3rd cross | | | 1 | 30 00 | | | 0 20 | 0 10 | 0 43 | |
| | | | | 1 | 21 30 | | | 0 20 | 0 10 | 0 60 | |
| | | | N | 1 | 30 00 | | | 0 20 | 0 10 | 0 60 | |
| | | | N | 1 | 30 00 | | | 0 20 | 0 10 | 0 60 | |
| | | | N | 1 | 30 00 | | | 0 20 | 0 10 | 0 60 | |
| | | | N | 1 | 30 00 | | | 0 20 | 0 10 | 0 04 | |
| | | | N | 1 | 2 20 | | | 0 20 | 0 10 | 0 11 | Curve |
| | | | | 1 | 5 40 | | | 0 20 | 0 10 | 0 60 | |
| | | | E | 1 | 30 00 | | | 0 20 | 0 10 | 0 14 | |
| | | | E | 1 | 6 80 | | | 0 20 | 0 10 | 0 60 | |
| | 1st Cross | | S | 1 | 30 00 | | | 0 20 | 0 10 | 0 13 | |
| | | | S | 1 | 6 40 | | | 0 20 | 0 10 | 0 60 | |
| | | | N | 1 | 30 00 | | | 0 20 | 0 10 | 0 06 | |
| | | | N | 1 | 3 00 | | | | | | |

M/S NANDI CONSULTANTS SHIMOGA

| No. | CHAINAGE | Direction | No | Length (m) | Width (m) | | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | Start | End | | | | |
| | 3rd Main | | | | | | | | | Culvert gap |
| | | W | 1 | 7 80 | | | 0.20 | 0.10 | 0 44 | |
| | | W | 1 | 22 20 | | | 0.20 | 0.10 | 0.40 | |
| | | E | 1 | 20 00 | | | | | | |
| | Missing kerbs in and around Doddabettahalli | | 1 | | | | | | 6 40 | |
| | | | | | | | | Present Quantity | 16.79 | |
| | | | | | | | | Qty Paid previously in RA Bill No.1 | 70.08 | |
| | | | | | | | | Total Quantity | 86.87 | |
| | | | | | | | | Qty as per Modified Estimate | 87.60 | |
| | | | | | | | | Qty to be paid in this bill | 16.79 | Cum |

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 20 |
|---|---|
| Item Name | Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.Clause 502 of MORTH V revision |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 24048.53 | | | |
| | Qty as per Modified Estimate | | | | | | | 24050.00 | | | |
| | Qty Paid previously | | | | | | | 0.00 | | | |
| | Qty to be paid in this bill | | | | | | | 24048.53 | Sqm | 34.26 | 823902 |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

Item No: 20 — 8/7/22, 9/7/22, 10/7/22, 15/7/22

Item Name: Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications Clause 502 of MORTH V revision

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Second & Final Bill** | | | | | | | | |
| | **Ward No -03** | | | | | | | | |
| **BC Road** | | | | | | | | | |
| **Bettahalli Layout** | | | | | | | | | |
| | Aishwarya Bakery road 5th Cross | 1 | 30.00 | 5.00 | 5.20 | 5.10 | | 153.00 | |
| | | 1 | 22.00 | 5.20 | 5.70 | 5.45 | | 119.90 | |
| | Aishwarya Bakery road 6th Cross | 1 | 30.00 | 5.40 | 4.40 | 4.90 | | 147.00 | |
| | | 1 | 20.00 | 4.40 | 3.70 | 4.05 | | 81.00 | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Cross | 1 | 30.00 | 7.00 | 7.90 | 7.45 | | 223.50 | |
| | | 1 | 4.20 | 7.90 | 8.00 | 7.95 | | 33.39 | |
| | 3rd Main | 1 | 10.60 | 6.00 | 6.00 | 6.00 | | 63.60 | |
| | | 1 | 4.20 | 6.00 | 5.50 | 5.75 | | 24.15 | |
| | 2nd Cross | 1 | 28.10 | 6.90 | 7.15 | 7.03 | | 197.40 | |
| | 2nd Cross | 1 | 9.20 | 9.70 | 9.50 | 9.60 | | 88.32 | |
| | 2nd Main | 1 | 30.00 | 7.00 | 7.50 | 7.25 | | 217.50 | |
| | | 1 | 30.00 | 7.50 | 7.40 | 7.45 | | 223.50 | |
| | | 1 | 7.60 | 7.40 | 7.30 | 7.35 | | 55.86 | |
| | 3rd Cross | 1 | 30.00 | 4.40 | 5.15 | 4.78 | | 143.25 | |
| | | 1 | 28.50 | 5.15 | 5.00 | 5.08 | | 144.64 | |
| **Yakub Sab Layout** | | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout | 1 | 30.00 | 5.60 | 5.20 | 5.40 | | 162.00 | |
| | | 1 | 30.00 | 5.20 | 6.50 | 5.85 | | 175.50 | |
| | | 1 | 30.00 | 6.50 | 6.20 | 6.35 | | 190.50 | |
| | | 1 | 21.50 | 6.20 | 6.70 | 6.45 | | 138.68 | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 1 | 30.00 | 5.20 | 4.40 | 4.80 | | 144.00 | |
| | | 1 | 17.00 | 4.40 | 4.50 | 4.45 | | 75.65 | |
| **Rajiv Gandhi Nagar** | | | | | | | | | |
| | 2nd Cross | 1 | 30.00 | 7.00 | 6.60 | 6.80 | | 204.00 | |
| | | 1 | 30.00 | 6.60 | 6.90 | 6.75 | | 202.50 | |
| | | 1 | 30.00 | 6.90 | 5.90 | 6.40 | | 192.00 | |
| | | 1 | 16.50 | 5.90 | 7.60 | 6.75 | | 111.38 | |
| | | 1 | 6.50 | 7.60 | 4.30 | 5.96 | | 38.68 | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರ್
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬಿಬಿಎಂಪಿ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೯

M/S SRI SAI CONSULTANTS
SHIMOGA.

| No. | CHAINAGE Land Mark | No | | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | Sashank Florento front | | 1 | 30.00 | 11.10 | 11.70 | 11.40 | | 342.00 | |
| | | | 1 | 30.00 | 11.70 | 10.60 | 11.15 | | 334.50 | |
| | | | 1 | 30.00 | 10.60 | 10.00 | 10.30 | | 309.00 | |
| | | | 1 | 30.00 | 10.00 | 10.10 | 10.05 | | 301.50 | |
| | | | 1 | 30.00 | 10.10 | 11.10 | 10.60 | | 318.00 | |
| | | | 1 | 30.00 | 11.10 | 11.20 | 11.15 | | 334.50 | |
| | | | 1 | 30.00 | 11.20 | 11.30 | 11.25 | | 337.50 | |
| | | | 1 | 30.00 | 11.30 | 11.40 | 11.35 | | 340.50 | |
| | | | 1 | 30.00 | 11.40 | 11.30 | 11.35 | | 340.50 | |
| | | | 1 | 30.00 | 11.30 | 11.30 | 11.30 | | 339.00 | |
| | | | 1 | 30.00 | 11.30 | 11.50 | 11.40 | | 342.00 | |
| | | | 1 | 4.40 | 11.50 | 11.50 | 11.50 | | 50.60 | |
| Ambedkar Park | | | | | | | | | | |
| | Beside Road | | 1 | 30.00 | 6.80 | 6.80 | 6.80 | | 204.00 | |
| | | | 1 | 30.00 | 6.80 | 7.00 | 6.90 | | 207.00 | |
| | | | 1 | 30.00 | 7.00 | 6.70 | 6.85 | | 205.50 | |
| | | | 1 | 25.60 | 6.70 | 7.50 | 7.10 | | 181.76 | |
| Top Root College road | | | | | | | | | | |
| | Main | | 1 | 30.00 | 6.90 | 7.30 | 7.10 | | 213.00 | |
| | | | 1 | 30.00 | 7.30 | 7.30 | 7.30 | | 219.00 | |
| | | | 1 | 30.00 | 7.30 | 7.90 | 7.60 | | 228.00 | |
| | | | 1 | 30.00 | 7.90 | 9.20 | 8.55 | | 256.50 | |
| | | | 1 | 30.00 | 9.20 | 8.00 | 8.60 | | 258.00 | |
| | | | 1 | 30.00 | 8.00 | 7.70 | 7.85 | | 235.50 | |
| | | | 1 | 30.00 | 7.70 | 7.90 | 7.80 | | 234.00 | |
| | | | 1 | 15.00 | 7.90 | 8.20 | 8.05 | | 120.75 | |
| Aditya Nagar | | | | | | | | | | |
| | 9th Main 10th Cross | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | | 153.00 | |
| | | | 1 | 30.00 | 5.20 | 4.80 | 5.00 | | 150.00 | |
| | | | 1 | 26.20 | 4.80 | 5.40 | 5.10 | | 133.62 | |
| | 9th Main 10th sub Cross | | 1 | 30.00 | 8.80 | 8.40 | 8.60 | | 258.00 | |
| | | | 1 | 23.80 | 8.40 | 8.00 | 8.20 | | 195.16 | |
| | | | | | | | | Present Quantity | 24048.53 | |
| | | | | | | | | Qty Paid previously in RA Bill No.1 | 0.00 | |
| | | | | | | | | Total Quantity | 24048.53 | |
| | | | | | | | | Qty as per modified estimate | 24050.00 | |
| | | | | | | | | Qty to be paid in this bill | 24048.53 | Sqm |

SRISAI CONSTRUCTIONS SC Bangalore

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

Item No. 16

Item Name: Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1 .optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601 of MORTH V Revision and IS 456 Table-5 do- with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver.

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Vide Premeasurement Page No.** | | | | | | | **70.11** | | | |
| | | | | | | | **Qty as per Modified Estimate** | **742.00** | | | |
| | | | | | | | **Qty Paid previously** | **671.55** | | | |
| | | | | | | | **Qty to be paid in this bill** | **70.11** | **Cum** | **4101.90** | **287600** |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

me of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and rrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

ork Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

timate cost : Rs. 1000.00 Lakhs

me of Contractor :- M/s Sri Sai Construction

***Final Measurement Sheet***

***Second & Final Bill***

| Item No | 16 | 15/7/22 |
|---|---|---|

**Item Name**: Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1 .optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601 of MORTH V Revision and IS 456 Table-5 do- with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver.

| Sl No. | CHAINAGE Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | |
| **CC Road** | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Main | | 1 | 17.10 | 18.00 | 8.00 | 13.00 | 0.15 | 33.35 |
| | | | 1 | 26.50 | 9.00 | 9.50 | 9.25 | 0.15 | 36.77 |
| | | | | | | | **Present Quantity** | | 70.11 |
| | | | | | | | **Qty Paid previously in RA Bill No.1** | | 671.55 |
| | | | | | | | **Total Quantity** | | 741.66 |
| | | | | | | | **Qty as per Modified Estimate** | | 742.00 |
| | | | | | | | **Qty to be paid in this bill** | | 70.11 Cum |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

Assistant Engineer

SHRI MAHANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 21 |
|---|---|
| Item Name | Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading; premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and ialignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision do - using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Vide Premeasurement Page No.** | | | | | | | 1202.43 | | | |
| | | | | | | | **Qty as per Modified Estimate** | 1202.50 | | | |
| | | | | | | | **Qty Paid previously** | 0.00 | | | |
| | | | | | | | **Qty to be paid in this bill** | 1202.43 | Cum | 7365.73 | 8856747 |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

RANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

Item No: 21 — 8/7/22, 9/7/22, 10/7/22, 15/7/22

Item Name: Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and ialignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision do - using 40/60 TPH capacity H M P with Mechanical paver Gr-II (50 mm to 75 mm) with 4 5 % VG-30 Bitumen

| Sl No | CHAINAGE Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Second & Final Bill** | | | | | | | | |
| | **Ward No -03** | | | | | | | | |
| **BC Road** | | | | | | | | | |
| **Bettahalli Layout** | | | | | | | | | |
| | Aishwarya Bakery road 5th Cross | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.05 | 7.65 | |
| | | 1 | 22.00 | 5.20 | 5.70 | 5.45 | 0.05 | 6.00 | |
| | Aishwarya Bakery road 6th Cross | 1 | 30.00 | 5.40 | 4.40 | 4.90 | 0.05 | 7.35 | |
| | | 1 | 20.00 | 4.40 | 3.70 | 4.05 | 0.05 | 4.05 | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Cross | 1 | 30.00 | 7.00 | 7.90 | 7.45 | 0.05 | 11.18 | |
| | | 1 | 4.20 | 7.90 | 8.00 | 7.95 | 0.05 | 1.67 | |
| | 3rd Main | 1 | 10.60 | 6.00 | 6.00 | 6.00 | 0.05 | 3.18 | |
| | | 1 | 4.20 | 6.00 | 5.50 | 5.75 | 0.05 | 1.21 | |
| | 2nd Cross | 1 | 28.10 | 6.90 | 7.15 | 7.03 | 0.05 | 9.87 | |
| | 2nd Cross | 1 | 9.20 | 9.70 | 9.50 | 9.60 | 0.05 | 4.42 | |
| | 2nd Main | 1 | 30.00 | 7.00 | 7.50 | 7.25 | 0.05 | 10.88 | |
| | | 1 | 30.00 | 7.50 | 7.40 | 7.45 | 0.05 | 11.18 | |
| | | 1 | 7.60 | 7.40 | 7.30 | 7.35 | 0.05 | 2.79 | |
| | 3rd Cross | 1 | 30.00 | 4.40 | 5.15 | 4.78 | 0.05 | 7.16 | |
| | | 1 | 28.50 | 5.15 | 5.00 | 5.08 | 0.05 | 7.23 | |
| **Yakub Sab Layout** | | | | | | | | | |
| | Al Haj Syed Yakub Sab Layout | 1 | 30.00 | 5.60 | 5.20 | 5.40 | 0.05 | 8.10 | |
| | | 1 | 30.00 | 5.20 | 6.50 | 5.85 | 0.05 | 8.78 | |
| | | 1 | 30.00 | 6.50 | 6.20 | 6.35 | 0.05 | 9.53 | |
| | | 1 | 21.50 | 6.20 | 6.70 | 6.45 | 0.05 | 6.93 | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 1 | 30.00 | 5.20 | 4.40 | 4.80 | 0.05 | 7.20 | |
| | | 1 | 17.00 | 4.40 | 4.50 | 4.45 | 0.05 | 3.78 | |
| **Rajiv Gandhi Nagar** | | | | | | | | | |
| | 2nd Cross | 1 | 30.00 | 7.00 | 6.60 | 6.80 | 0.05 | 10.20 | |
| | | 1 | 30.00 | 6.60 | 6.90 | 6.75 | 0.05 | 10.13 | |
| | | 1 | 30.00 | 6.90 | 5.90 | 6.40 | 0.05 | 9.60 | |
| | | 1 | 16.50 | 5.90 | 7.60 | 6.75 | 0.05 | 5.57 | |
| | | 1 | 6.50 | 7.60 | 4.30 | 5.95 | 0.05 | 1.93 | |
| **Jyoti Nagar** | | | | | | | | | |

| Sl No. | CHAINAGE Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Sashank Florento front | 1 | 30.00 | 12.20 | 11.10 | 11.65 | 0.05 | 17.48 | |
| | | 1 | 30.00 | 11.10 | 11.70 | 11.40 | 0.05 | 17.10 | |
| | | 1 | 30.00 | 11.70 | 10.60 | 11.15 | 0.05 | 16.73 | |
| | | 1 | 30.00 | 10.60 | 10.00 | 10.30 | 0.05 | 15.45 | |
| | | 1 | 30.00 | 10.00 | 10.10 | 10.05 | 0.05 | 15.08 | |
| | | 1 | 30.00 | 10.10 | 11.10 | 10.60 | 0.05 | 15.90 | |
| | | 1 | 30.00 | 11.10 | 11.20 | 11.15 | 0.05 | 16.73 | |
| | | 1 | 30.00 | 11.20 | 11.30 | 11.25 | 0.05 | 16.88 | |
| | | 1 | 30.00 | 11.30 | 11.40 | 11.35 | 0.05 | 17.03 | |
| | | 1 | 30.00 | 11.40 | 11.30 | 11.35 | 0.05 | 17.03 | |
| | | 1 | 30.00 | 11.30 | 11.30 | 11.30 | 0.05 | 16.95 | |
| | | 1 | 30.00 | 11.30 | 11.50 | 11.40 | 0.05 | 17.10 | |
| | | 1 | 4.40 | 11.50 | 11.50 | 11.50 | 0.05 | 2.53 | |
| **Ambedkar Park** | | | | | | | | | |
| | Beside Road | 1 | 30.00 | 6.80 | 6.80 | 6.80 | 0.05 | 10.20 | |
| | | 1 | 30.00 | 6.80 | 7.00 | 6.90 | 0.05 | 10.35 | |
| | | 1 | 30.00 | 7.00 | 6.70 | 6.85 | 0.05 | 10.28 | |
| | | 1 | 25.60 | 6.70 | 7.50 | 7.10 | 0.05 | 9.09 | |
| **Top Root College road** | | | | | | | | | |
| | Main | 1 | 30.00 | 6.90 | 7.30 | 7.10 | 0.05 | 10.65 | |
| | | 1 | 30.00 | 7.30 | 7.30 | 7.30 | 0.05 | 10.95 | |
| | | 1 | 30.00 | 7.30 | 7.90 | 7.60 | 0.05 | 11.40 | |
| | | 1 | 30.00 | 7.90 | 9.20 | 8.55 | 0.05 | 12.83 | |
| | | 1 | 30.00 | 9.20 | 8.00 | 8.60 | 0.05 | 12.90 | |
| | | 1 | 30.00 | 8.00 | 7.70 | 7.85 | 0.05 | 11.78 | |
| | | 1 | 30.00 | 7.70 | 7.90 | 7.80 | 0.05 | 11.70 | |
| | | 1 | 15.00 | 7.90 | 8.20 | 8.05 | 0.05 | 6.04 | |
| **Aditya Nagar** | | | | | | | | | |
| | 9th Main 10th Cross | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.05 | 7.65 | |
| | | 1 | 30.00 | 5.20 | 4.80 | 5.00 | 0.05 | 7.50 | |
| | | 1 | 26.20 | 4.80 | 5.40 | 5.10 | 0.05 | 6.68 | |
| | 9th Main 10th sub Cross | 1 | 30.00 | 8.80 | 8.40 | 8.60 | 0.05 | 12.90 | |
| | | 1 | 23.80 | 8.40 | 8.00 | 8.20 | 0.05 | 9.76 | |
| | | | | | | | Present Quantity | 1202.43 | |
| | | | | | | | Qty Paid previously in RA Bill No.1 | 0.00 | |
| | | | | | | | Total Quantity | 1202.43 | |
| | | | | | | | Qty as per modified estimate | 1202.50 | |
| | | | | | | | Qty to be paid in this bill | 1202.43 | Cum |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second and Final Bill***

| Item No. | 22 |
|---|---|
| Item Name | Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 24048.53 | | | |
| | | | | | | | Qty as per Modified Estimate | 24050.00 | | | |
| | | | | | | | Qty Paid previously | 0.00 | | | |
| | | | | | | | Qty to be paid in this bill | 24048.53 | Sqm | 12.85 | 309024 |

M/S SRI SAI CONSTRUCTIONS Bangalore
Contractor representative

RAJ MANDI CONSULTANTS SHIMOGA
Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

ame of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and rrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

ork Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

stimate cost : Rs. 1000.00 Lakhs

ame of Contractor :- M/s Sri Sai Construction

**Pre Measurement Sheet**

**Second & Final Bill**

Item No 22 — 18/7/22, 19/7/22, 22/7/22, 25/7/22, 27/7/22

Item Name: Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2 5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications.

| Sl No | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Second & Final Bill** | | | | | | | | |
| | **Ward No -03** | | | | | | | | |
| **BC Road** | | | | | | | | | |
| **Bettahalli Layout** | | | | | | | | | |
| | Aishwarya Bakery road 5th Cross | 1 | 30 00 | 5 00 | 5 20 | 5 10 | | 153 00 | |
| | | 1 | 22 00 | 5 20 | 5 70 | 5 45 | | 119 90 | |
| | Aishwarya Bakery road 6th Cross | 1 | 30 00 | 5 40 | 4 40 | 4 90 | | 147 00 | |
| | | 1 | 20 00 | 4 40 | 3 70 | 4 05 | | 81 00 | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Cross | 1 | 30 00 | 7 00 | 7 90 | 7 45 | | 223 50 | |
| | | 1 | 4 20 | 7 90 | 8 00 | 7 95 | | 33 39 | |
| | 3rd Main | 1 | 10 60 | 6 00 | 6 00 | 6 00 | | 63 60 | |
| | | 1 | 4 20 | 6 00 | 5 50 | 5 75 | | 24 15 | |
| | 2nd Cross | 1 | 28 10 | 6 90 | 7 15 | 7 03 | | 197 40 | |
| | 2nd Cross | 1 | 9 20 | 9 70 | 9 50 | 9 60 | | 88 32 | |
| | 2nd Main | 1 | 30 00 | 7 00 | 7 50 | 7 25 | | 217 50 | |
| | | 1 | 30 00 | 7 50 | 7 40 | 7 45 | | 223 50 | |
| | | 1 | 7 60 | 7 40 | 7 30 | 7 35 | | 55 86 | |
| | 3rd Cross | 1 | 30 00 | 4 40 | 5 15 | 4 78 | | 143 25 | |
| | | 1 | 28 50 | 5 15 | 5 00 | 5 08 | | 144 64 | |
| **Yakub Sab Layout** | | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout | 1 | 30 00 | 5 60 | 5 20 | 5 40 | | 162 00 | |
| | | 1 | 30 00 | 5 20 | 6 50 | 5 85 | | 175 50 | |
| | | 1 | 30 00 | 6 50 | 6 20 | 6 35 | | 190 50 | |
| | | 1 | 21 50 | 6 20 | 6 70 | 6 45 | | 138 68 | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 1 | 30 00 | 5 20 | 4 40 | 4 80 | | 144 00 | |
| | | 1 | 17 00 | 4 40 | 4 50 | 4 45 | | 75 65 | |
| **Rajiv Gandhi Nagar** | | | | | | | | | |
| | 2nd Cross | 1 | 30 00 | 7 00 | 6 60 | 6 80 | | 204 00 | |
| | | 1 | 30 00 | 6 60 | 6 90 | 6 75 | | 202 50 | |
| | | 1 | 30.00 | 6 90 | 5 90 | 6 40 | | 192 00 | |
| | | 1 | 16.50 | 5 90 | 7 60 | 6 75 | | 111 38 | |
| | | 1 | 6 50 | 7 60 | 4 30 | 5 95 | | 38 68 | |

AE — Rajashekhar AM

| No. | CHAINAGE Land Mark | No | | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | 1 | 30.00 | 11.10 | 11.20 | 11.15 | | 334.50 | |
| | | | 1 | 30.00 | 11.20 | 11.30 | 11.25 | | 337.50 | |
| | | | 1 | 30.00 | 11.30 | 11.40 | 11.35 | | 340.50 | |
| | | | 1 | 30.00 | 11.40 | 11.30 | 11.35 | | 340.50 | |
| | | | 1 | 30.00 | 11.30 | 11.30 | 11.30 | | 339.00 | |
| | | | 1 | 30.00 | 11.30 | 11.50 | 11.40 | | 342.00 | |
| | | | 1 | 4.40 | 11.50 | 11.50 | 11.50 | | 50.60 | |
| mbedkar Park | | | | | | | | | | |
| | Beside Road | | 1 | 30.00 | 6.80 | 6.80 | 6.80 | | 204.00 | |
| | | | 1 | 30.00 | 6.80 | 7.00 | 6.90 | | 207.00 | |
| | | | 1 | 30.00 | 7.00 | 6.70 | 6.85 | | 205.50 | |
| | | | 1 | 25.60 | 6.70 | 7.50 | 7.10 | | 181.76 | |
| op Root College road | | | | | | | | | | |
| | Main | | 1 | 30.00 | 6.90 | 7.30 | 7.10 | | 213.00 | |
| | | | 1 | 30.00 | 7.30 | 7.30 | 7.30 | | 219.00 | |
| | | | 1 | 30.00 | 7.30 | 7.90 | 7.60 | | 228.00 | |
| | | | 1 | 30.00 | 7.90 | 9.20 | 8.55 | | 256.50 | |
| | | | | 30.00 | 9.20 | 8.00 | 8.60 | | 258.00 | |
| | | | 1 | 30.00 | 8.00 | 7.70 | 7.85 | | 235.50 | |
| | | | 1 | 30.00 | 7.70 | 7.90 | 7.80 | | 234.00 | |
| | | | 1 | 15.00 | 7.90 | 8.20 | 8.05 | | 120.75 | |
| Aditya Nagar | | | | | | | | | | |
| | 9th Main 10th Cross | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | | 153.00 | |
| | | | 1 | 30.00 | 5.20 | 4.80 | 5.00 | | 150.00 | |
| | | | 1 | 26.20 | 4.80 | 5.40 | 5.10 | | 133.62 | |
| | 9th Main 10th sub Cross | | 1 | 30.00 | 8.80 | 8.40 | 8.60 | | 258.00 | |
| | | | 1 | 23.80 | 8.40 | 8.00 | 8.20 | | 195.16 | |
| | | | | | | | | Present Quantity | 24048.53 | |
| | | | | | | | | Qty Paid previously in RA Bill No.1 | 0.00 | |
| | | | | | | | | Total Quantity | 24048.53 | |
| | | | | | | | | Qty as per modified estimate | 24050.00 | |
| | | | | | | | | Qty to be paid in this bill | 24048.53 | Sqm |

SAI CONSTRUCTIONS Bangalore

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

BBMP

BRUHAT BANGALORE MAHANAGAR PALIKE

# FINAL MEASUREMENT SHEETS

## SECOND &FINAL BILL

**IMPROVEMENTS TO ROADS, DRAINS AND OTHER DEVELOPMENTAL WORKS**

**PACKAGE - 08**

**Name of Work:**Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward no- 03 of Yelahanka New town Sub division. (PACKAGE NO-08).

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

| Item No | 6 | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Item Name | Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of cost of all materials(data Rate enclosed) | | | | | | | | | | |
| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
| | Vide Premeasurement Page No. | | | | | | | 844.23 | | | |
| | Qty as per Modified Estimate | | | | | | | 4534.23 | | | |
| | Qty Paid previously | | | | | | | 3690.00 99.08 | | | |
| | Qty to be paid in this bill | | | | | | | 844.23 | Sqm | 1941.22 | 1638836 |

SRI SAI CONSTRUCTIONS Bangalore
Contractor representative

M/S NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

**Bruhat Bangalore Mahanag... (BBMP)**

Name of Work:- Restoration and Improvements of roads at MS Pa... Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub di... GE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

## Final Measurement Sheet

## Second & Final Bill

Item No. 6 — 20/5/22, 22/5/22, 23/5/22

Item Name: Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of cost of all materials(data Rate enclosed)

| Sl No | CHAINAGE / Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | | |
| **For Drain** | | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| **Drain cover slabs** | | | | | | | | | | |
| **Doddabettahalli** | | | | | | | | | | |
| | Road opposite to Govt Hospital near BBMP office | S | 1 | 20.30 | | | 0.75 | | 15.23 | |
| | | S | 1 | 3.00 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | S | 1 | 4.40 | | | 0.75 | | 3.30 | |
| | | S | 1 | 2.60 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | S | 1 | 4.70 | | | 0.75 | | 3.53 | |
| | | S | 1 | 1.50 | | | | | | Gap |
| | | S | 1 | 9.80 | | | 0.75 | | 7.35 | |
| | | S | 1 | 30.00 | | | | | | Gap |
| | | S | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | N | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | N | 1 | 2.30 | | | 0.75 | | 1.73 | |
| **Near Hill Side Meadows** | | | | | | | | | | |
| | Back side of SRS College of Nursing | | 1 | 30.00 | | | 0.90 | | 27.00 | |
| | | | 1 | 30.00 | | | 0.90 | | 27.00 | |
| | | | 1 | 18.70 | | | 0.90 | | 16.83 | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | 1st Main | W | 1 | 7.00 | | | | | | Culvert gap |
| | | W | 1 | 8.10 | | | 0.75 | | 6.08 | |
| | | E | 1 | 20.60 | | | 0.75 | | 15.45 | |
| | 2nd Cross | S | 1 | 10.40 | | | 0.75 | | 7.80 | |
| | | N | 1 | 4.00 | | | | | | Culvert gap |
| | | N | 1 | 14.50 | | | 0.75 | | 10.88 | |
| | | S | 1 | 15.50 | | | 0.75 | | 11.63 | |
| | | S | 1 | 5.60 | | | | | | Culvert gap |
| | | N | 1 | 28.80 | | | 0.75 | | 21.60 | |

M/s RAMDI CONSULTANTS SHIMOGA

AE

| l No. | CHAINAGE<br>Land Mark | Direction | No | Length (m) | Width (m)<br>Start | <br>End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | 2nd Main | W | 1 | 11.10 | | | 0.75 | | 8.33 | |
| | | W | 1 | 9.40 | | | | | | Culvert gap |
| | | W | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | W | 1 | 20.00 | | | 0.75 | | 15.00 | |
| | | E | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | E | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | E | 1 | 3.00 | | | 0.75 | | 2.25 | |
| | 3rd cross | S | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | S | 1 | 21.30 | | | 0.75 | | 15.98 | |
| | | N | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | N | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | N | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | N | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | W | 1 | 2.20 | | | 0.75 | | 1.65 | |
| | | W | 1 | 5.40 | | | 0.75 | | 4.05 | Curve |
| | | E | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | E | 1 | 6.80 | | | 0.75 | | 5.10 | |
| | 1st Cro | S | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | S | 1 | 6.40 | | | 0.75 | | 4.80 | |
| | | N | 1 | 30.00 | | | 0.75 | | 22.50 | |
| | | N | 1 | 3.00 | | | 0.75 | | 2.25 | |
| | 3rd Main | W | 1 | 7.80 | | | | | | Culvert gap |
| | | W | 1 | 22.20 | | | 0.75 | | 16.65 | |
| | | E | 1 | 20.00 | | | 0.75 | | 15.00 | |
| **Opposite Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | near Veeranjaneya Temple | S | 1 | 22.30 | | | 0.75 | | 16.73 | |
| **Veer sagar road** | | | | | | | | | | |
| | Near Bescom Office | N | 1 | 28.10 | | | 0.75 | | 21.08 | |
| **Missing slabs in and around Doddabettahalli** | | | | | | | | | | |
| | Missing slabs | | 1 | | | | | | 225.00 | |
| | | | | | | | | **Present Quantity** | 844.23 | |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | 3690.00 | |
| | | | | | | | | **Total Quantity** | 4534.23 | |
| | | | | | | | | **Qty as per Modified Estimate** | 4534.23 | |
| | | | | | | | | **Qty to be paid in this bill** | 844.23 | Sqm |

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas In Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

| Item No. | 7 |
|---|---|
| Item Name | Providing and laying Pre Cast Drain Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc. complete and as per drawing and direction of Engineer-in-charge of work (data Rate enclosed) |

| Sl No. | CHAINAGE Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 42.90 | | | |
| | Qty as per Modified Estimate | | | | | | | 214.50 | | | |
| | Qty Paid previously | | | | | | | 171.60 | | | |
| | Qty to be paid in this bill | | | | | | | 42.90 | Sqm | 4530.86 | 194374 |

SRI SAI CONSTRUCTIONS Bangalore
Contractor representative

RAJ MANDI CONSULTANTS SHIMOGA
Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second & Final Bill***

Item No 7 — 24/5/22, 25/5/22

Item Name: Providing and laying Pre Cast Drain Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc. complete and as per drawing and direction of Engineer-in-charge of work (data Rate enclosed)

| Sl No | CHAINAGE / Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | | |
| **For Culverts** | | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | 1st Main LHS | W | 1 | 7.00 | | | 1.20 | | 8.40 | |
| | 2nd Cross RHS | N | 1 | 4.00 | | | 1.20 | | 4.80 | |
| | 2nd Cross LHS | S | 1 | 5.00 | | | 1.20 | | 6.00 | |
| | 2nd Main LHS | W | 1 | 9.40 | | | 1.20 | | 11.28 | |
| | 2nd Cross LHS | S | 1 | 5.60 | | | 1.20 | | 6.72 | |
| | 3rd Main LHS | | 1 | 7.80 | | | 1.20 | | 9.36 | |
| | 3rd Cross Center | | 1 | 5.90 | | | 1.20 | | 7.08 | |
| | | | | | | | | **Present Quantity** | 53.64 | |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | 171.60 | |
| | | | | | | | | **Total Quantity** | 225.24 | |
| | | | | | | | | **Qty as per Modified Estimate** | 214.50 | |
| | | | | | | | | **Qty to be paid in this bill** | 42.90 | Sqm |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

Assistant Engineer

SHIVANANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

| Item No. | 9 |
|---|---|
| Item Name | Providing and fixing pre cast solid cement concrete kerb stones made cut of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg. Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 1944 | | | |
| | | | | | | | Qty as per Modified Estimate | 9733 | | | |
| | | | | | | | Qty Paid previously | 7787 | | | |
| | | | | | | | Qty to be paid in this bill | 1944 | nos | 436.80 | 849188 |

SRI SAI CONSTRUCTIONS Bangalore
Contractor representative

MALLIKARJUNA MANDI CONSULTANTS SHIMOGA
Consultant representative

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhama surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second & Final Bill***

| Item No | 9 | 4/7/22, 5/7/22, 6/2/22 |
|---|---|---|
| Item Name | Providing and fixing pre cast solid cement concrete kerb stones made out of C C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. | |

| Sl No | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | |
| | 1st Main W L=15.10/0.45=34 Nos | | 34 | | | | | 34 | |
| | 1st Main E L=20.6/0.45=46 Nos | | 46 | | | | | 46 | |
| | 2nd cross S L=31.5/0.45=70 Nos | | 70 | | | | | 70 | |
| | 2nd cross N L=18.5/0.45=41 Nos | | 41 | | | | | 41 | |
| | 2nd Main W L=70.5/0.45=157 Nos | | 157 | | | | | 157 | |
| | 2nd Main E L=63/0.45=140 Nos | | 140 | | | | | 140 | |
| | 3rd Cross S L=51.30/0.45=114 Nos | | 114 | | | | | 114 | |
| | 3rd Cross N L=127.6/0.45=284 Nos | | 284 | | | | | 284 | |
| | 3rd Cross E L=36.8/0.45=82 Nos | | 82 | | | | | 82 | |
| | 1st Cross S L=36.4/0.45=81 Nos | | 81 | | | | | 81 | |
| | 1st Cross N L=33/0.45=73 Nos | | 73 | | | | | 73 | |

NANDI CONSULTANTS SHIMOGA

| Sl No. | CHAINAGE<br>Land Mark | No | Length (m) | Width (m)<br>Start | <br>End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | 3rd Main W<br>L=30/0 45=67 Nos | 67 | | | | | | 67 | |
| | 3rd Main E<br>L=20/0 45=44 Nos | 44 | | | | | | 44 | |
| | Missing Kerbs in and around Doddabettahalli<br>L=320/0 45=711 Nos | | | | | | | 711 | |
| | | | | | | | Present Quantity | 1944.11 | |
| | | | | | | | Qty Paid previously in RA Bill No.1 | 7786.67 | |
| | | | | | | | Total Quantity | 9730.78 | |
| | | | | | | | Qty as per Modified Estimate | 9733.34 | |
| | | | | | | | Qty to be paid in this bill | 1944.11 | Nos |

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

| Item No. | 17 |
|---|---|
| Item Name | Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, soparation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Vide Premeasurement Page No. | | | | | | | 70.11 | | | |
| | Qty as per Modified Estimate | | | | | | | 742.00 | | | |
| | Qty Paid previously | | | | | | | 671.55 | | | |
| | Qty to be paid in this bill | | | | | | | 70.11 | Cum | 5690.64 | 398992 |

SRI SAI CONSTRUCTIONS SSC

Contractor representative

SHIVAKANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

me of Work:- Restoration and Improvements of roads at MS Palya, Alshwarya Bakery road, Giridhamanagara and surrounding as in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

rk Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

timate cost : Rs. 1000.00 Lakhs

me of Contractor :- M/s Sri Sai Construction

**Final Measurement Sheet**

**Second & Final Bill**

tem No 17 16/7/22

Item Name: Constucting un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC at 360kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46 cum. OPC coarse aggregate at 0.69 cum, fine aggregate 0.46 cum, Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3. Its conforming to IS:9013-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacting using needle, screed and plate vibrator and fineshed with floaters in a contionous operation including provision of contraction, expansion, construction and longitudinal joints, including groove cutting charges, joint filter, seperation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, cutting compound, finishing to lines and grades, textured with texturing machine and curing including cost of all materials, labour, hire charges of machineries, all lead & lift charges etc., complete as per specifications.

| Sl No. | CHAINAGE / Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | | |
| **C Road** | | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| **lunivenkatappa Layout (Doddabettahalli)** | | | | | | | | | | |
| | 1st Main | | 1 | 17.10 | 18 | 8 | 13.00 | 0.15 | 33.35 | |
| | | | 1 | 26.50 | 9 | 9.5 | 9.25 | 0.15 | 36.77 | |
| | | | | | | | | **Present Quantity** | 70.11 | |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | 671.55 | |
| | | | | | | | | **Total Quantity** | 741.66 | |
| | | | | | | | | **Qty as per Modified Estimate** | 742.00 | |
| | | | | | | | | **Qty to be paid in this bill** | 70.11 | Cum |

Contractor representative

Assistant Engineer

Rajashekhar Reddy

Consultant representative

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಯಲಹಂಕ
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

| Item No | 23 | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Item Name | Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen | | | | | | | | | | |
| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg. Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
| | Vide Premeasurement Page No. | | | | | | | 961.94 | | | |
| | Qty as per Modified Estimate | | | | | | | 962.00 | | | |
| | Qty Paid previously | | | | | | | 0.00 | | | |
| | Qty to be paid in this bill | | | | | | | 961.94 | Cum | 8534.82 | 8209993 |

SRI SAI CONSTRUCTIONS Bangalore
Contractor representative

M/s ANDI CONSULTANTS SHIMOGA
Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery r… …agara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-0…**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second & Final Bill***

Item No 23 — 18/7/22, 19/7/22, 22/7/22, 25/7/22, 27/7/22

Item Name: Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 507 of MORTH V revision using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen

| Sl No | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Second & Final Bill** | | | | | | | | |
| | **Ward No -03** | | | | | | | | |
| **BC Road** | | | | | | | | | |
| **Bettahalli Layout** | | | | | | | | | |
| | Aishwarya Bakery road 5th Cross | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.04 | 6.12 | |
| | | 1 | 22.00 | 5.20 | 5.70 | 5.45 | 0.04 | 4.80 | |
| | Aishwarya Bakery road 6th Cross | 1 | 30.00 | 5.40 | 4.40 | 4.90 | 0.04 | 5.88 | |
| | | 1 | 20.00 | 4.40 | 3.70 | 4.05 | 0.04 | 3.24 | |
| **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | | |
| | 1st Cross | 1 | 30.00 | 7.00 | 7.90 | 7.45 | 0.04 | 8.94 | |
| | | 1 | 4.20 | 7.90 | 8.00 | 7.95 | 0.04 | 1.34 | |
| | 3rd Main | 1 | 10.60 | 6.00 | 6.00 | 6.00 | 0.04 | 2.54 | |
| | | 1 | 4.20 | 6.00 | 5.50 | 5.75 | 0.04 | 0.97 | |
| | 2nd Cross | 1 | 28.10 | 6.90 | 7.15 | 7.03 | 0.04 | 7.90 | |
| | 2nd Cross | 1 | 9.20 | 9.70 | 9.50 | 9.60 | 0.04 | 3.53 | |
| | 2nd Main | 1 | 30.00 | 7.00 | 7.50 | 7.25 | 0.04 | 8.70 | |
| | | 1 | 30.00 | 7.50 | 7.40 | 7.45 | 0.04 | 8.94 | |
| | | 1 | 7.60 | 7.40 | 7.30 | 7.35 | 0.04 | 2.23 | |
| | 3rd Cross | 1 | 30.00 | 4.40 | 5.15 | 4.78 | 0.04 | 5.73 | |
| | | 1 | 28.50 | 5.15 | 5.00 | 5.08 | 0.04 | 5.79 | |
| **Yakub Sab Layout** | | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout | 1 | 30.00 | 5.60 | 5.20 | 5.40 | 0.04 | 6.48 | |
| | | 1 | 30.00 | 5.20 | 6.50 | 5.85 | 0.04 | 7.02 | |
| | | 1 | 30.00 | 6.50 | 6.20 | 6.35 | 0.04 | 7.62 | |
| | | 1 | 21.50 | 6.20 | 6.70 | 6.45 | 0.04 | 5.55 | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 1 | 30.00 | 5.20 | 4.40 | 4.80 | 0.04 | 5.76 | |
| | | 1 | 17.00 | 4.40 | 4.50 | 4.45 | 0.04 | 3.03 | |
| **Rajiv Gandhi Nagar** | | | | | | | | | |
| | 2nd Cross | 1 | 30.00 | 7.00 | 6.60 | 6.80 | 0.04 | 8.16 | |
| | | 1 | 30.00 | 6.60 | 6.90 | 6.75 | 0.04 | 8.10 | |
| | | 1 | 30.00 | 6.90 | 5.90 | 6.40 | 0.04 | 7.68 | |
| | | 1 | 16.50 | 5.90 | 7.60 | 6.75 | 0.04 | 4.46 | |
| | | 1 | 6.50 | 6.60 | 4.30 | 5.95 | 0.04 | 1.55 | |

AE

| Sl No | CHAINAGE | No | Length (m) | Width (m) | | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | Start | End | | | | |
| **Jyoti Nagar** | | | | | | | | | |
| | 2nd Cross | 1 | 30.00 | 5.50 | 5.00 | 5.25 | 0.04 | 6.30 | |
| | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.04 | 6.12 | |
| | | 1 | 30.00 | 5.20 | 5.10 | 5.15 | 0.04 | 6.18 | |
| | | 1 | 30.00 | 5.10 | 5.10 | 5.10 | 0.04 | 6.12 | |
| | | 1 | 30.00 | 5.10 | 5.40 | 5.25 | 0.04 | 6.30 | |
| | | 1 | 30.00 | 5.40 | 6.30 | 5.85 | 0.04 | 7.02 | |
| | | 1 | 2.50 | 6.30 | 6.30 | 6.30 | 0.04 | 0.63 | |
| | | 1 | 15.00 | 6.30 | 5.80 | 6.05 | 0.04 | 3.63 | |
| | | 1 | 12.50 | 5.60 | 5.00 | 5.30 | 0.04 | 2.65 | |
| | | 1 | 30.00 | 5.00 | 4.60 | 4.80 | 0.04 | 5.76 | |
| | | 1 | 30.00 | 4.60 | 5.20 | 4.90 | 0.04 | 5.88 | |
| | | 1 | 30.00 | 5.10 | 4.90 | 5.00 | 0.04 | 6.00 | |
| | | 1 | 30.00 | 4.90 | 5.10 | 5.00 | 0.04 | 6.00 | |
| | | 1 | 6.50 | 5.10 | 6.00 | 5.55 | 0.04 | 1.44 | |
| | 3rd Cross | 1 | 30.00 | 6.60 | 6.50 | 6.55 | 0.04 | 7.86 | |
| | | 1 | 30.00 | 6.50 | 5.70 | 6.10 | 0.04 | 7.32 | |
| | | 1 | 30.00 | 5.70 | 6.40 | 6.05 | 0.04 | 7.26 | |
| | | 1 | 30.00 | 6.40 | 6.40 | 6.40 | 0.04 | 7.68 | |
| | | 1 | 7.00 | 6.40 | 6.40 | 6.40 | 0.04 | 1.79 | |
| | | 1 | 15.00 | 4.50 | 4.60 | 4.55 | 0.04 | 2.73 | |
| | | 1 | 8.00 | 6.70 | 6.30 | 6.50 | 0.04 | 2.08 | |
| | | 1 | 30.00 | 6.30 | 4.80 | 5.55 | 0.04 | 6.66 | |
| | | 1 | 30.00 | 4.80 | 4.30 | 4.55 | 0.04 | 5.46 | |
| | | 1 | 30.00 | 4.30 | 5.70 | 5.00 | 0.04 | 6.00 | |
| | | 1 | 30.00 | 5.70 | 4.90 | 5.30 | 0.04 | 6.36 | |
| | | 1 | 30.00 | 4.90 | 5.20 | 5.05 | 0.04 | 6.06 | |
| | | 1 | 30.00 | 5.20 | 4.90 | 5.05 | 0.04 | 6.06 | |
| | | 1 | 8.00 | 4.90 | 4.50 | 4.70 | 0.04 | 1.50 | |
| **BHEL Layout** | | | | | | | | | |
| | 2nd Main | 1 | 30.00 | 6.70 | 6.50 | 6.60 | 0.04 | 7.92 | |
| | | 1 | 30.00 | 6.50 | 6.60 | 6.55 | 0.04 | 7.86 | |
| | | 1 | 30.00 | 6.60 | 6.70 | 6.65 | 0.04 | 7.98 | |
| | | 1 | 30.00 | 6.70 | 5.70 | 6.20 | 0.04 | 7.44 | |
| | | 1 | 30.00 | 5.70 | 6.80 | 6.25 | 0.04 | 7.50 | |
| | | 1 | 30.00 | 6.80 | 6.90 | 6.85 | 0.04 | 8.22 | |
| | | 1 | 3.50 | 6.90 | 6.90 | 6.90 | 0.04 | 0.97 | |
| **Hi Tension wire road behind Masjid** | | | | | | | | | |
| | | 1 | 30.00 | 7.20 | 11.20 | 9.20 | 0.04 | 11.04 | |
| | | 1 | 30.00 | 11.20 | 11.30 | 11.25 | 0.04 | 13.50 | |
| | | 1 | 30.00 | 11.30 | 11.20 | 11.25 | 0.04 | 13.50 | |

AE Rajarajeshwarinagar

| No | CHAINAGE Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Main | 1 | 30.00 | 11.20 | 11.20 | 11.20 | 0.04 | 13.44 | |
| | | 1 | 30.00 | 11.20 | 10.70 | 10.95 | 0.04 | 13.14 | |
| | | 1 | 30.00 | 10.70 | 10.90 | 10.80 | 0.04 | 12.96 | |
| | | 1 | 9.00 | 10.90 | 14.60 | 12.75 | 0.04 | 4.59 | |
| **nishwara Layout** | | | | | | | | | |
| | 6th Main | 1 | 30.00 | 6.20 | 5.60 | 5.90 | 0.04 | 7.08 | |
| | | 1 | 30.00 | 5.60 | 5.10 | 5.35 | 0.04 | 6.42 | |
| | | 1 | 6.00 | 5.10 | 5.20 | 5.15 | 0.04 | 1.24 | |
| | 7th Main | 1 | 30.00 | 5.70 | 5.70 | 5.70 | 0.04 | 6.84 | |
| | | 1 | 30.00 | 5.70 | 5.80 | 5.75 | 0.04 | 6.90 | |
| | | 1 | 8.00 | 5.80 | 5.80 | 5.80 | 0.04 | 1.86 | |
| | 9th Main 3rd Cross | 1 | 30.00 | 4.40 | 5.70 | 5.05 | 0.04 | 6.06 | |
| | | 1 | 30.00 | 5.70 | 5.50 | 5.60 | 0.04 | 6.72 | |
| | | 1 | 30.00 | 5.50 | 4.80 | 5.15 | 0.04 | 6.18 | |
| | | 1 | 30.00 | 4.80 | 5.60 | 5.20 | 0.04 | 6.24 | |
| | | 1 | 16.50 | 5.60 | 3.10 | 4.35 | 0.04 | 2.87 | |
| **ttur Lake Road** | | | | | | | | | |
| | In front of Vruksha Restaurant | 1 | 30.00 | 5.20 | 6.80 | 6.00 | 0.04 | 7.20 | |
| | | 1 | 30.00 | 6.80 | 5.60 | 6.20 | 0.04 | 7.44 | |
| | | 1 | 30.00 | 5.60 | 4.50 | 5.05 | 0.04 | 6.06 | |
| | | 1 | 30.00 | 4.50 | 5.00 | 4.75 | 0.04 | 5.70 | |
| | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.04 | 6.12 | |
| | | 1 | 30.00 | 5.20 | 5.50 | 5.35 | 0.04 | 6.42 | |
| | | 1 | 30.00 | 5.50 | 5.70 | 5.60 | 0.04 | 6.72 | |
| | | 1 | 30.00 | 5.70 | 6.40 | 6.05 | 0.04 | 7.26 | |
| | | 1 | 30.00 | 6.40 | 5.20 | 5.80 | 0.04 | 6.96 | |
| | | 1 | 16.50 | 5.20 | 5.20 | 5.20 | 0.04 | 3.43 | |
| **Amba Bavani Road** | | | | | | | | | |
| | Sashank Florento front | 1 | 30.00 | 11.40 | 11.40 | 11.40 | 0.04 | 13.68 | |
| | | 1 | 30.00 | 11.40 | 12.80 | 12.10 | 0.04 | 14.52 | |
| | | 1 | 30.00 | 12.80 | 11.10 | 11.95 | 0.04 | 14.34 | |
| | | 1 | 30.00 | 11.10 | 10.90 | 11.00 | 0.04 | 13.20 | |
| | | 1 | 30.00 | 10.90 | 10.90 | 10.90 | 0.04 | 13.08 | |
| | | 1 | 30.00 | 10.90 | 11.50 | 11.20 | 0.04 | 13.44 | |
| | | 1 | 30.00 | 11.50 | 11.00 | 11.25 | 0.04 | 13.50 | |
| | | 1 | 30.00 | 11.00 | 11.60 | 11.30 | 0.04 | 13.56 | |
| | | 1 | 30.00 | 11.60 | 12.20 | 11.90 | 0.04 | 14.28 | |
| | | 1 | 30.00 | 12.20 | 11.10 | 11.65 | 0.04 | 13.98 | |
| | | 1 | 30.00 | 11.10 | 11.70 | 11.40 | 0.04 | 13.68 | |
| | | 1 | 30.00 | 11.70 | 10.60 | 11.15 | 0.04 | 13.38 | |
| | | 1 | 30.00 | 10.60 | 10.00 | 10.30 | 0.04 | 12.36 | |

| No | CHAINAGE Land Mark | No | | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | 1 | 30.00 | 10.00 | 10.10 | 10.05 | 0.04 | 12.06 | |
| | | | 1 | 30.00 | 10.10 | 11.10 | 10.60 | 0.04 | 12.72 | |
| | | | 1 | 30.00 | 11.10 | 11.20 | 11.15 | 0.04 | 13.38 | |
| | | | 1 | 30.00 | 11.20 | 11.30 | 11.25 | 0.04 | 13.50 | |
| | | | 1 | 30.00 | 11.30 | 11.40 | 11.35 | 0.04 | 13.62 | |
| | | | 1 | 30.00 | 11.40 | 11.30 | 11.35 | 0.04 | 13.62 | |
| | | | 1 | 30.00 | 11.30 | 11.30 | 11.30 | 0.04 | 13.56 | |
| | | | 1 | 30.00 | 11.30 | 11.50 | 11.40 | 0.04 | 13.68 | |
| | | | 1 | 4.40 | 11.50 | 11.50 | 11.50 | 0.04 | 2.02 | |
| **nbedkar Park** | | | | | | | | | | |
| | Beside Road | | 1 | 30.00 | 6.80 | 6.80 | 6.80 | 0.04 | 8.16 | |
| | | | 1 | 30.00 | 6.80 | 7.00 | 6.90 | 0.04 | 8.28 | |
| | | | 1 | 30.00 | 7.00 | 6.70 | 6.85 | 0.04 | 8.22 | |
| | | | 1 | 25.60 | 6.70 | 7.50 | 7.10 | 0.04 | 7.27 | |
| **op Root College road** | | | | | | | | | | |
| | Main | | 1 | 30.00 | 6.90 | 7.30 | 7.10 | 0.04 | 8.52 | |
| | | | 1 | 30.00 | 7.30 | 7.30 | 7.30 | 0.04 | 8.76 | |
| | | | 1 | 30.00 | 7.30 | 7.90 | 7.60 | 0.04 | 9.12 | |
| | | | | 30.00 | 7.90 | 9.20 | 8.55 | 0.04 | 10.26 | |
| | | | 1 | 30.00 | 9.20 | 8.00 | 8.60 | 0.04 | 10.32 | |
| | | | 1 | 30.00 | 8.00 | 7.70 | 7.85 | 0.04 | 9.42 | |
| | | | 1 | 30.00 | 7.70 | 7.90 | 7.80 | 0.04 | 9.36 | |
| | | | 1 | 15.00 | 7.90 | 8.20 | 8.05 | 0.04 | 4.83 | |
| **Aditya Nagar** | | | | | | | | | | |
| | 9th Main 10th Cross | | 1 | 30.00 | 5.00 | 5.20 | 5.10 | 0.04 | 6.12 | |
| | | | 1 | 30.00 | 5.20 | 4.80 | 5.00 | 0.04 | 6.00 | |
| | | | 1 | 26.20 | 4.80 | 5.40 | 5.10 | 0.04 | 5.34 | |
| | 9th Main 10th sub Cross | | 1 | 30.00 | 8.80 | 8.40 | 8.60 | 0.04 | 10.32 | |
| | | | 1 | 23.80 | 8.40 | 8.00 | 8.20 | 0.04 | 7.81 | |
| | | | | | | | | **Present Quantity** | 961.94 | |
| | | | | | | | | **Qty Paid previously in RA Bill No.1** | 0.00 | |
| | | | | | | | | **Total Quantity** | 961.94 | |
| | | | | | | | | **Qty as per modified estimate** | 962.00 | |
| | | | | | | | | **Qty to be paid in this bill** | 961.94 | Cum |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

| Item No. | 10 |
|---|---|
| Item Name | Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg. Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Vide Premeasurement Page No.** | | | | | | | **1167.64** | | | |
| | | | | | | | **Qty as per Modified Estimate** | **1170.00** | | | |
| | | | | | | | **Qty Paid previously** | **0.00** | | | |
| | | | | | | | **Qty to be paid in this bill** | **1167.64** | **Sqm** | **85.65** | **100008** |

SRI SAI CONSTRUCTIONS Bangalore

Contractor representative

MANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Pre Measurement Sheet***

***Second & Final Bill***

Item No. 10 — 28/7/22, 29/7/22

Item Name: Painting two coats after filling the surface with syntetic enamel paint in approved shades on new plastered concrete surfaces with materials, labour complete as per specifications and as per directions of the Engineer in charge of work

| Sl No | CHAINAGE / Land Mark | Direction | No | Length (m) | Width (m) Start | Width (m) End | Avg. Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Ward No -03** | | | | | | | | | |
| | **Second & Final Bill** | | | | | | | | | |
| | **Aditya Nagar Water Tank Road** | | | | | | | | | |
| | Yakub Sab Layout | E | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | E | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | E | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | E | 1 | 22.00 | | | 0.35 | | 7.70 | |
| | | W | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | W | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | W | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | W | 1 | 22.00 | | | 0.35 | | 7.70 | |
| | **Kaveri Layout** | | | | | | | | | |
| | 2nd Main | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | S | 1 | 2.60 | | | 0.35 | | 0.91 | |
| | | E | 1 | 9.90 | | | 0.35 | | 3.47 | |
| | | S | 1 | 29.50 | | | 0.35 | | 10.33 | |
| | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | N | 1 | 5.10 | | | 0.35 | | 1.79 | |
| | **Nanjundeshwara Layout Opposite MR Enterpises-Balaji Layout** | | | | | | | | | |
| | 1st Main | N | 1 | 27.50 | | | | | | Gap |
| | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | N | 1 | 11.00 | | | 0.35 | | 3.85 | |
| | | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | S | 1 | 8.00 | | | 0.35 | | 2.80 | |
| | 1st Cross | W | 1 | 19.60 | | | | | | Gap |
| | | W | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | W | 1 | 5.40 | | | 0.35 | | 1.89 | |
| | 2nd Main | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | S | 1 | 25.00 | | | 0.35 | | 8.75 | |

AE. Rajasekhar

| l No. | CHAINAGE | | Direction | No | Length (m) | Width (m) | | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Land Mark | | | | | Start | End | | | | |
| univenkatappa Layout (Doddabettahalli) | | | | | | | | | | | |
| | 1st Main | | W | 1 | 7.00 | | | | | | Culvert gap |
| | | | W | 1 | 8.10 | | | 0.35 | | 2.84 | |
| | | | E | 1 | 20.60 | | | 0.35 | | 7.21 | |
| | 2nd Cross | | S | 1 | 10.40 | | | 0.35 | | 3.64 | |
| | | | N | 1 | 4.00 | | | | | | Culvert gap |
| | | | N | 1 | 14.50 | | | 0.35 | | 5.08 | |
| | | | S | 1 | 15.50 | | | 0.35 | | 5.43 | |
| | | | S | 1 | 5.60 | | | | | | Culvert gap |
| | | | N | 1 | 28.80 | | | 0.35 | | 10.08 | |
| | 2nd Main | | W | 1 | 11.10 | | | 0.35 | | 3.89 | |
| | | | W | 1 | 9.40 | | | | | | Culvert gap |
| | | | W | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | W | 1 | 20.00 | | | 0.35 | | 7.00 | |
| | | | E | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | E | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | E | 1 | 3.00 | | | 0.35 | | 1.05 | |
| | 3rd cross | | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | S | 1 | 21.30 | | | 0.35 | | 7.46 | |
| | | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | N | 1 | 2.20 | | | 0.35 | | 0.77 | |
| | | | | 1 | 5.40 | | | 0.35 | | 1.89 | Curve |
| | | | E | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | E | 1 | 6.80 | | | 0.35 | | 2.38 | |
| | 1st Cross | | S | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | S | 1 | 6.40 | | | 0.35 | | 2.24 | |
| | | | N | 1 | 30.00 | | | 0.35 | | 10.50 | |
| | | | N | 1 | 3.00 | | | 0.35 | | 1.05 | |
| | 3rd Main | | W | 1 | 7.80 | | | | | | Culvert gap |
| | | | W | 1 | 22.20 | | | 0.35 | | 7.77 | |
| | | | E | 1 | 20.00 | | | 0.35 | | 7.00 | |
| | Missing kerbs in and around Doddabettahalli | | | 1 | 320.00 | | | 0.35 | | 112.00 | |
| | | | | | | | | | Present Quantity | 1167.64 | |
| | | | | | | | | | Qty Paid previously in RA Bill No.1 | 0.00 | |
| | | | | | | | | | Total Quantity | 1167.64 | |
| | | | | | | | | | Qty as per Modified Estimate | 1170.00 | |
| | | | | | | | | | Qty to be paid in this bill | 1167.64 | Sqm |

SRI SAI CONSTRUCTIONS PSC Bangalore

Contractor representative

Assistant Engineer

SRINANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second and Final Bill***

| Item No. | 24 |
|---|---|
| Item Name | Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803 |

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start(B1) | Width (m) End (B2) | Avg. Width (m) | Depth (m) | Qty | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Vide Premeasurement Page No.** | | | | | | | 734.08 | | | |
| | | | | | | | **Qty as per Modified Estimate** | 735.00 | | | |
| | | | | | | | **Qty Paid previously** | 0.00 | | | |
| | | | | | | | **Qty to be paid in this bill** | 734.08 | Sqm | 459.29 | 337153 |

Contractor representative

Consultant's representative

Assistant Engineer

Assistant Executive Engineer

**Bruhat Bangalore Mahanagara Palike (BBMP)**

**Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)**

**Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022**

**Estimate cost : Rs. 1000.00 Lakhs**

**Name of Contractor :- M/s Sri Sai Construction**

***Final Measurement Sheet***

***Second & Final Bill***

Item No: 24 — 28/7/22, 29/7/22

Item Name: Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications and directions of the Engineer in charge.

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | **Second & Final Bill** | | | | | | | | |
| | **Ward No -03** | | | | | | | | |
| | **Edge Line** | | | | | | | | |
| | **Bettahalli Layout** | | | | | | | | |
| | Aishwarya Bakery road 5th Cross | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 22.00 | | | 0.10 | | 4.40 | |
| | Aishwarya Bakery road 6th Cross | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 20.00 | | | 0.10 | | 4.00 | |
| | **Munivenkatappa Layout (Doddabettahalli)** | | | | | | | | |
| | 1st Cross | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 4.20 | | | 0.10 | | 0.84 | |
| | 3rd Main | 2 | 10.60 | | | 0.10 | | 2.12 | |
| | | 2 | 4.20 | | | 0.10 | | 0.84 | |
| | 2nd Cross | 2 | 28.10 | | | 0.10 | | 5.62 | |
| | 2nd Cross | 2 | 9.20 | | | 0.10 | | 1.84 | |
| | 2nd Main | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 7.60 | | | 0.10 | | 1.52 | |
| | 3rd Cross | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 28.50 | | | 0.10 | | 5.70 | |
| | **Yakub Sab Layout** | | | | | | | | |
| | Al Haj Syed Yakhub Sab Layout | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 21.50 | | | 0.10 | | 4.30 | |
| | Al Haj Syed Yakhub Sab Layout sub cross | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 17.00 | | | 0.10 | | 3.40 | |
| | **Rajiv Gandhi Nagar** | | | | | | | | |
| | 2nd Cross | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 30.00 | | | 0.10 | | 6.00 | |
| | | 2 | 16.50 | | | 0.10 | | 3.30 | |
| | | 2 | 6.50 | | | 0.10 | | 1.30 | |
| | **Jyoti Nagar** | | | | | | | | |

AE

M/S NANDI CONSULTANTS

AE Rajiv Reddy

| Sl No. | CHAINAGE / Land Mark | No | Length (m) | Width (m) Start | Width (m) End | Avg Width (m) | Depth (m) | Qty | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Sashank Florento front | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 15.00 | | | 0.10 | | 1.50 | |
| | | 1 | 2.20 | | | 0.10 | | 0.22 | |
| | | | | | | | Present Quantity | 734.08 | |
| | | | | | | | Qty Paid previously in RA Bill No.1 | 0.00 | |
| | | | | | | | Total Quantity | 734.08 | |
| | | | | | | | Qty as per modified estimate | 735.00 | |
| | | | | | | | Qty to be paid in this bill | 734.08 | Sqm |

AI CONSTRUCTIONS Bangalore

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer